



EXPERIMENTAL 8-00 ☐ ☐ ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐

CONTRACT NO. 113-00 CONTRACTOR Mario & D. Bono WEATHER 80°S

Chw 253. Cleaning rust & scales from beams & columns

Built platform Chw 310 N.W. Corner

Inspector A. Kalabian 8-12-69 9-4⁰⁰ REVIEWED BY

EXPERIMENTAL 8-00 ☐ ☐ ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐ Tower A

CONTRACT NO. 113-00 CONTRACTOR Mario & D. Bono WEATHER 70°S

Chw 253-294 Cleaning rust & scales from beams & arches

Inspector A. Kalabian 8-15-69 9-4⁰⁰ REVIEWED BY

EXPERIMENTAL 8-00 ☐ ☐ ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐ 1000/7

CONTRACT NO. 113-00 CONTRACTOR Mario & D. Bono WEATHER 80°S

Scraping excess rust & scales from steel beams & cols Chw 253

Total personnel 5

Inspector A. Kalabian 8-11-69 9-4⁰⁰ REVIEWED BY

EXPERIMENTAL 8-00 ☐ ☐ ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐ Tower A

CONTRACT NO. 113-00 CONTRACTOR Mario & D. Bono WEATHER 80°S

Chw 294-284-253 - Cleaning rust & scales from cols & beams

Inspector A. Kalabian 8-13-69 9-4⁰⁰ REVIEWED BY

EXPERIMENTAL
0.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Mario & D' Bono WEATHER 70°S

Cher 294. 2nd floor - Cleaning beams
& cols & spraying

A. J. Calabrese 8-18-68 9-11⁰⁰ A
INSPECTOR DATE SHIFT REVIEWER BY

EXPERIMENTAL
0.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Mario & D' Bono WEATHER 70°S

Cher 294. Fireproofing beams & cols
Cher 310. Cleaning beams & cols
Cher 242. Cleaning beams & cols

A. J. Calabrese 8-20-68 9-11⁰⁰ A
INSPECTOR DATE SHIFT REVIEWER BY

EXPERIMENTAL
0.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Mario & D' Bono WEATHER 70°S

Received pipe scaffold and 1 Truck-load
of Cafes material

A. J. Calabrese 8-14-68 9-11⁰⁰ A
INSPECTOR DATE SHIFT REVIEWER BY

EXPERIMENTAL
0.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Mario & D' Bono WEATHER 80°S

Cher 294. 310. Cleaning & spraying
beams & cols

18" Thick beams to Clean & put rebar
Thickness on

A. J. Calabrese 8-19-68 9-11⁰⁰ A
INSPECTOR DATE SHIFT REVIEWER BY

INSPECTION 2 DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mano & Di Bono	Tower B	
2 planters, 4 labours spray pach Track area 2-429 250			
Inspector	DATE	SHIFT	REVIEWED BY
W. M. M.	8/11/78	By	

INSPECTION 3 DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
WTC-113-00	Mano & Di Bono	80's	
Plw 284-294. Tree-pruning cuts & beams Plw 253-242. Chom-f. steel & spraying Mano & Di Bono - ordered to stop spraying by technician because other holes Refused to work on same level as spraying - to must Duct			
Inspector	DATE	SHIFT	REVIEWED BY
A. J. Calaban	8-22-68	2nd 4:00	A

INSPECTION 3 DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113-110 - TKCC	Mano & Di Bono, Star Circle	TKCC, Mts	
370.	Bank "A"	Tower "A"	
TKCC focus Culling & Cleaning approx 75% complete Mano & Di Bono tentatively scheduled for Friday or Sat. for Mark II spray with Road up on ceramic finish Star Circle will remove cut to necessary on 370 level			
Inspector	DATE	SHIFT	REVIEWED BY
W. M. M.	8/12/78	By	

INSPECTION 3 DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
WTC-113-00	Mano & Di Bono	80's	
Plw 284-294. Tree-pruning cuts & beams Plw 242. Chom-f. steel & spraying Checked thickness told contractor to apply heavier coat			
Inspector	DATE	SHIFT	REVIEWED BY
A. J. Calaban	8-21-68	9-4:00	A

EXPERIMENTAL
9-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. <i>WTC 113-00</i>	CONTRACTOR <i>Marie & D'Beau</i>	WEATHER <i>80°S</i>
<i>Clear 310 - Spraying beams & cabs</i>		
<i>Clear 284 - Churny sand from cabs & beams</i>		
<i>Clear 274 - Sand from beams & cabs</i>		
<i>Clear 242 - Churny sand from cabs & beams</i>		
<i>Lost 1 hr - Temporary water - shut off</i>		
<i>10</i>		
INSPECTOR <i>A. Halahan</i>	DATE <i>8-25-68</i>	SHIFT <i>2nd</i>
DEVELOPED BY		

EXPERIMENTAL 8-68		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. 11200	CONTRACTOR Marie E. De Bone	WEATHER	
<p>Spraying 294 level Bean & Co.</p> <p>Cleaning mat & overspray - 242 & sub levels</p>			
Inspector Rmf Acwood		DATE 8/28/69	
		SHIFT 	
		REVIEWED BY 	

[illegible]

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113.00

CONTRACTOR Mario & Di Bond

WEATHER

Being put - 3-4-5-7 - "A"

Inspector A. M. Puccio

DATE 9/3/69

SHIFT 11

REVIEWED BY

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

Tower A

CONTRACT NO. WTC-113-00

CONTRACTOR Mario & D'Bond

WEATHER 80's

Per 310 - 3rd floor - Rerooting beams & cols

Per floors - 4-5-6-7-8. Cleaning rust
from cols & beams

Inspector A. J. Palabon

DATE 9-5-69

SHIFT 9⁰⁰ 11⁰⁰

REVIEWED BY

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113.00

CONTRACTOR Mario & Di Bond

WEATHER

Cleaning rust - on 2-3-4-7 - "A"

Inspector A. M. Puccio

DATE 9/3/69

SHIFT 11

REVIEWED BY

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

Tower A

CONTRACT NO. WTC 113-00

CONTRACTOR Mario & D'B

WEATHER 70's

Per 310 - 3rd floor - Rerooting beams & cols

Floors 4-5-6-7-8. Cleaning of steel from beams
& cols.

M.T. & T.G. - Clean-up put requested
thereafter on beams & cols

Inspector A. J. Palabon

DATE 9-11-69

SHIFT 9⁰⁰ 11⁰⁰

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113.00CONTRACTOR
DI BOND, MARIO E. PLASTERING COMPANYWEATHER
SUNNY

FIREPROOFING

1. SPRAYING GUN ON LEVEL 294 SEALING OVERCAST TOP
COLUMNS NEAR ELEVATORS2nd SPRAYING GUN ON 4th FLOOR COLUMNS AND BEAMS
WITHIN THE CORE3rd SPRAYING GUN ON 9th FLOOR "D" DECK BEAMS ON
NORTH AND EAST SIDEAnd Ylimgut
INSPECTOR9-12-1969
DATE-8⁰⁰ 42⁰⁰
SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

UTC 113.00

CONTRACTOR

MARIO E. DI BOND

WEATHER

SUNNY & WARM

8:15 AM - 6" TEE IN WATER LINE AT EL 294 1-5
BROKE STOPPING WATER FLOW INTO TOWER "A"SUPT. FOR MARIO E. DI BOND SENT ALL MEN HOME
UNABLE TO SPRAY FIRE PROOFING WITHOUT WATER.

PLUMBER ON DUTY CALLED FOR TEE, DISMISSED

ADJOINING PIPE WILL HAVE WATER RUNNING BY 9:00 AM MONDAY
9/15/69.N.Y.C. FIRE DEPT. DOLLING ON 166 ST. 10:30 AM TO
11:30 AM.R.A. Vassland
INSPECTOR9/14/69
DATE8-4:30
SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

UTC - 113-00

CONTRACTOR

Mario + Di Bond

WEATHER

70's Rain

3-6 Floors - Insulating beams + cols
Plr 254. Cleaning ducts + cols.

7-8-9-10 Cleaning duct from beams + cols

A.J. Calabrese
INSPECTOR9-8-69
DATE9⁰⁰ 4⁰⁰
SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

CONTRACTOR

WEATHER

12 laborers - 4 plasterers - 4 machines

Spraying fireproofing on underside of 253 - two spraymen

Spraying 4th floor columns
spraying underside of 9th floor.R.M. Pacacci
INSPECTOR9/13/69
DATE

SHIFT

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113.00	CONTRACTOR DI BOND, MARIO E. PLASTERING COMPANY INC.	WEATHER SUNY
FIREPROOFING		
<p>NO SPRAYING TODAY CLEANING AND HANGING COMPASSES ON 10TH FLOOR, BOTH SIDES ON NORTH "Q" DECK AND 1/2 OF BOTH SIDES ON EAST AND WEST "Q" DECK</p>		
<p><i>Fred V. Hengst</i> 9/16/1969 8⁰⁰ TO 4³⁰ INSPECTOR DATE SHIFT REVIEWED BY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113.00	CONTRACTOR DI BOND, MARIO E. PLASTERING COMPANY	WEATHER CLOUDY
FIREPROOFING		
<p>HAD 4 SPRAYING GUNS WORKING TODAY. FINISHED SPRAYING NORTH SIDE, TOOK HANGING COMPASSES DOWN AND TRANSFERRED TO 11TH FLOOR TO SOUTH SIDE WHERE HE STARTED SPRAYING AT 2³⁰ WITH ONE GUN AND HAD 2ND GUN AT 3⁰⁰ ON S.W. CORNER OF 11TH FLOOR. 10TH FLOOR IS 95% FINISHED AND 11TH FLOOR HAS BEEN STARTED. SHOWED TO SUPERINTENDANT TONY BUAIRINO THAT UPPER PART OF HANGING ANGLES BEAMS WERE INSUFFICIENT.</p>		
<p><i>Fred V. Hengst</i> 9/18/1969 8⁰⁰ TO 4³⁰ INSPECTOR DATE SHIFT REVIEWED BY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113.00	CONTRACTOR DI BOND, MARIO E. PLASTERING COMPANY INC.	WEATHER SUNY
FIREPROOFING		
<p>2 SPRAYING GUNS ON 9TH FLOOR "Q" DECK BEAMS ON EAST SIDE WITH CORE BEAMS AND 2ND GUN ON SOUTH SIDE OF "Q" DECK. 1 SPRAYING GUN STARTED ON 10TH FLOOR AT N.E. CORNER AND WORKING TOWARDS N.W.</p>		
<p><i>Fred V. Hengst</i> 9/15/1969 8⁰⁰ TO 4³⁰ INSPECTOR DATE SHIFT REVIEWED BY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113.00	CONTRACTOR DI BOND, MARIO E. PLASTERING COMPANY INC.	WEATHER SUNY
FIREPROOFING		
<p>CONTINUED HANGING COMPASSES ON EAST, WEST AND SOUTH SIDES OF "Q" DECK (COVERING EXTERIOR COLUMNS AND CORE COLUMNS) 4 SPRAYING GUNS FINISHED 1ST LAYER ON 95% OF NORTH SIDE, 50% OF EAST SIDE, STARTED ON WEST SIDE AND SOUTH SIDE.</p>		
<p><i>Fred V. Hengst</i> 9/17/1969 8⁰⁰ TO 4³⁰ INSPECTOR DATE SHIFT REVIEWED BY</p>		

EXPERIMENTAL 0-00		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO.	CONTRACTOR		WEATHER		
	Mario E. Di Bono				
12 Laborers	1 Supt.		1 Constellation Engine		
4 Sprayers (Plaster)	1 Fore				
4 Machines	1 Engine				
Spraying underside of 253 - "A"					
" 10 th floor					
" 11 "					
" 12 "					
Placing traps around Cor & Perimeter Col					
Inspector	Date	Shift	Reviewed By		
Don Porcino	9/20/69				

EXPERIMENTAL 0-00		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO.	CONTRACTOR		WEATHER		
WTC 11300	Mario & D. Bono				
Spraying exterior cols 7-9-11-12 floors					
Cleaning rust & overpainting 7-9-11-12 floors					
A. J. Palaban 9-27-69 8:40					
Inspector	Date	Shift	Reviewed By		
A. J. Palaban	9-27-69	8:40			

EXPERIMENTAL 0-00		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO.	CONTRACTOR		WEATHER		
11300	DI BONO MARIO E. PLASTERING COMPANY		SUNY		
FIREPROOFING.					
HAD 4 SPRAYING GUNS WORKING TODAY.					
FINISHED TEMPORARILY SPRAYING 10 th FLOOR & "Q" DECK ON BOTH SIDES OF 11 th FLOOR "Q" DECKS COVERED BY HANGING CANVASSES AND TEMPORARILY FINISHED THE EAST SIDE EXCEPT N.E. CORNER; ABOUT 1/2 OF SOUTH; 3/4 ON WEST AND 1/3 OF NORTH.					
ON 12 th FLOOR FINISHED COVERING EXTERIOR COLUMNS OF "Q" DECK ON SOUTH AND WEST SIDES.					
Inspector	Date	Shift	Reviewed By		
Fred G. Gignat	9/19/1969	8:40			

EXPERIMENTAL 0-00		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO.	CONTRACTOR		WEATHER		
WTC 11300	Mario & D. Bono				
Cleaning rust from beams & cols 1, 3 & 12 floors					
Spraying 14 th floor					
A. J. Palaban 9-26-69 8:40					
Inspector	Date	Shift	Reviewed By		
A. J. Palaban	9-26-69	8:40			

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. **V.T.C. 11300** CONTRACTOR **DIBOND MARIO E. PLASTERING COMPANY** WEATHER **SUNY**

FIREPROOFING TOWER A.

HAD 4 SPRAYING GUNS WORKING TODAY.

LOAN FINISHING 14TH FLOOR REMAINED 30% OF WEST SIDE.

3 GUNS FINISHED EAST AND SOUTH SIDES OF "R" DECK ON 15TH FLOOR. SOME AREAS REMAINED COMPLETELY UNCOVERED.

HANDING CURTAINS REMAINED ON BOTH SIDES OF WEST SIDE ON 14TH FLOOR; ALL AROUND "R" DECK ON BOTH SIDES ON 15TH FLOOR AND ON "OUTSIDE COLUMNS ALL AROUND "R" DECK ON 16TH FLOOR.

WORK AS BEFORE NOT COMPLETE UP TO 0' COVER

Inspected 9/27/68 8:40 AM

EXPERIMENTAL 0:00 INSPECTOR'S DAILY NARRATIVE **Tower A**

CONTRACT NO. **ITC 113-00** CONTRACTOR **Mario + D' Bond** WEATHER

Fireproofing 14-15-16th floors

Clearing steel from steel 14+15th floors

A. J. Palatin 9:30 AM 8:40 AM

DAILY NARRATIVE

CONTRACT NO. **WTC 113-00** CONTRACTOR **Mario + D' Bond** WEATHER

Spraying 7-9-13 floors

Clearing steel & emergency 7-9-13 floors

Inspected 9-28-68 8:40 AM

EXPERIMENTAL 0:00 INSPECTOR'S DAILY NARRATIVE **Tower B**

CONTRACT NO. **WTC 113-00** CONTRACTOR **Mario + D' Bond** WEATHER

Spraying 14+15th floors

Clearing steel from beams & cols

A. J. Palatin 9:29 AM 8:40 AM

DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Marino & D'Bevo WEATHER

Fire proofing 16 & 17th floors

Cleaning rust from steel beams
& columns 16 & 17th floors

C. J. Calabrese 10-2-69 8:4:30

INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
8-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113-00

CONTRACTOR

Marino & D'Bevo

WEATHER

1 Supt. - 1 Fore - 6 (Perforated) - 10 Labourers
6 machined - 2 Engs

Spraying core coils on 14-15-16th A
Spraying outside coils on 7 on North & South side
of Building

C. J. Calabrese

10/4/69

INSPECTOR

DATE

SHIFT

REVIEWED BY

DAILY NARRATIVE

CONTRACT NO. WTC 113-00 CONTRACTOR Marino & D'Bevo WEATHER

Fire proofing 15-16-17 floors

Cleaning rust from steel 15 & 16th floors

C. J. Calabrese 10-1-69 8:4:30

INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
8-00

INSPECTOR'S
DAILY NARRATIVE

Tower A

CONTRACT NO.

WTC 113-00

CONTRACTOR

Marino & D'Bevo

WEATHER

Fire proofing 17-18th floors

Cleaning rust from steel coils & beams
17th floor.

C. J. Calabrese 10-3-69 8:4:30

INSPECTOR DATE SHIFT REVIEWED BY

DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-00	Mario D' Bono	
<p>Fireproofing 18th floor</p> <p>General cleaning of ceiling</p> <p>Cleaning suit from steel beams & floor</p> <p>T.P.P. 7. Tower - Cleaning Thickness</p> <p>7/6</p>		
Inspector	DATE	SHIFT
A. Kalala	10-6-69	8:4:30
REVIEWED BY		

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

Tower A

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-00	Mario D' Bono	

Cleaning suit & spraying 67-18-19 floors

Inspector	DATE	SHIFT	REVIEWED BY
A. Kalala	10-9-69	8:4:30	

DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-00	Mario D' Bono	
<p>Fireproofing 13-14-15 floors Core beams & C.C.B.</p> <p>7th floor spraying exterior C.C.B.</p>		
Inspector	DATE	SHIFT
A. Kalala	10-4-69	8:4:30
REVIEWED BY		

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

Tower A

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-00	Mario D' Bono	

Cleaning suit & floor C.C.B. spraying
16-17-18-19th floors

*Told A. Mariano to apply C.C.B.
on to required thickness.
Clean area before leaving floors.

Inspector	DATE	SHIFT	REVIEWED BY
A. Kalala	10-8-69	8:4:30	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
TC 113-00	Mario & D' Bono	
Cleaning dust 15th floor		
Spraying - cleaning - Cleaning 17-18-19-20 floors		
Inspector: J. Kalaban 10-10-69 8:4:30		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
TC 113-00	Mario & D' Bono	
Cleaning - Spraying - plaster board 15-19-20 & 21 floors		
Inspector: J. Kalaban 10/11/69 8:41:30		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-00	Mario & D' Bono	
Cleaning dust 15th floor cols & beams		
16-17 floors - Spraying & Cleaning 19 & 20 floors		
Inspector: J. Kalaban 10-8-69 5:11:34		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113-00	Mario & D' Bono	
3 Plasters - 14 laborers - 1 Foreman - 1 helper		
2 Hand Egers - 1 Cement Eger		
Spraying on 7th sprayer & beams		
" " 16, 17, 18, 20		
" overlay on 9th (Nack II)		
" Note: Contours cols - Mass		
Told D. Bono to apply paper thickness and to clean up area		
Inspector: J. Kalaban 10/11/69 8:41:30		

DAY WORK SHEET

0.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113.00	CONTRACTOR Dic. Underhill	WEATHER
Checking out reinforcing steel - sub 6' x 6'		
Tishman clearing floors - from 13 down		
Inspector A. M. Brown	Date 11/1/69	Shift
Reviewed by		

CONTRACT NO.		CONTRACTOR		WEATHER
//3		MARIO D Bono		CLOUDY-WARM
6 sprayers	1 sprayer were using calce			
13 laborers	1 sprayer used 1 over coat			
1 engineer	1 sprayer used zonalite			
1 sup.				
1 foreman	2 sprayers were spraying "tree" col.			
	east & west face of building			
	3 sprayers worked on 10x12 ft.			
	1 sprayer - 29 ft.			
H. K. O'Connell		12/7/69	8-4-34	
INSPECTOR		DATE	SHIFT	REVIEWED BY

[illegible][illegible]

YIP-22

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113	MARIO S. Di Bono	Wind 30-40's
1. 294 level - 2 men 1 lab. Temporarily occupied K-1 J-2 J-4 area		
2. 30 th F.R. - 2 laborers installing canvas E/W.		
3. Lobby 310 - 1 man 3 laborers		
2 men + men involved in WTC 400		

P. Balducci
INSPECTOR2/12/70
DATE8-4³⁰
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113, 0	MARIO S. Di Bono	Wind 30-40'
K-1 294 level 2 operators 1 laborer installing antennas		
one man		
Lobby - 1 man / 2 laborers		

P. Balducci
INSPECTOR2/16/70
DATE8-430
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113-	MARIO S. Di Bono	Wind 30's

No Work - Water Not Available

P. Balducci
INSPECTOR2/20/70
DATE8-4³⁰
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113	MARIO S. Di Bono	Wind 30'-40'
2 men J-2 area installing F.P. J-3 - J-4 area.		
3 laborers " cleaning up		
1 man lobby machine		

P. Balducci
INSPECTOR2-11-70
DATE8-4³⁰
SHIFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113	MARO & DiBono	Mild 30's
A.M. 1 AM 29" RE CHANGES - SPOTON STUARD 12"		
12" SE WTC 40		
2 AM " "		
Discussed Over spray problem with A.D. KIRWAN, E.C. & F.H. (m)		
Problem known of TARS, Interior Problem every 3-5 shifts		
was during conclusion.		
Sat & Sun. Work will resume in March		
29 th Feb Still incomplete.		
Inspector	Date	Shift
R. Balduzzi	2/27/70	8-4 ³⁰
REVIEWED BY		

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113.0	MARO & DiBono	Mild 30+
J-4	2 OPERATORS	No LABORERS
310	1 ENG	1 LABORER
Operator J-4 Area MARCO MAQUINTE CANVASES USED TO		
PROTECT EXPOSED REBAR - REBAR "CONTAMINATED" BY		
"SPRAY ON" POSSIBLE THAT REBAR SHOULD BE CLEANED PRIOR		
TO INSTALLATION OF CONCRETE.		
Inspector	Date	Shift
Balduzzi	2-24-70	8am-4 ³⁰
REVIEWED BY		

EXPERIMENTAL 0-00		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. NYC 113.0	CONTRACTOR MARIO & D. BONO	WEATHER Cold 30°	
No Work - too Cold - TREE DID NOT TURN ON WATER			
Dobby 300"		3/8/70	8-430
INS 3108		DATE	TIME
		REVIEWED BY	

[illegible]

EXPERIMENTAL 8-00 ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐

CONTRACT NO. WTC 113.00 CONTRACTOR MARIO & DIBONO WEATHER MRD 35-40's

RESINUED SPRAY IN OPERATION 30th F.R. TRUSS MACT
ONLY - REMISED FOREMAN TO OTHER NARRATIVE TO
P/T OUT (HARRIS OUT)

Bellucci 3/11/70 8-430 REVIEWED BY _____
INSPECTOR DATE SHIFT

EXPERIMENTAL 8-00 ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐

CONTRACT NO. WTC 113.0 CONTRACTOR MARIO & DIBONO WEATHER Fair 30-40's

CONTRACTOR MAKING MATERIAL PER WTC \$100.-
P.M. CRACK F.R. 30 & ABOVE DAMAGED BECAUSE OF
ROCKING FIRE J-6 AREA. SEE NARRATIVE 3-17-70

P. Bellucci 3/16/70 8-430 REVIEWED BY _____
INSPECTOR DATE SHIFT

219-22

EXPERIMENTAL 8-00 ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐

CONTRACT NO. WTC 113.00 CONTRACTOR MARIO & DIBONO WEATHER Cold - 30 & below

6 Hours Waiting Time
No Work

Bellucci 3/10/70 8-430 REVIEWED BY _____
INSPECTOR DATE SHIFT

EXPERIMENTAL 8-00 ☐ INSPECTOR'S DAILY NARRATIVE ☐ ☐ ☐

CONTRACT NO. WTC 113- CONTRACTOR MARIO & DIBONO WEATHER Cold - 30-40

No Work - Hold By TRC - State Circle
MUST INSTALL J STOP RISE TO SPRAY-ON APPLICATION
AS DIRECTED BY H. GORSTMAN. FROM CONT

Bellucci 3/12/70 8-430 REVIEWED BY _____
INSPECTOR DATE SHIFT

DATE & TIME		INSPECTOR'S		DAILY NARRATIVE		WEATHER	
CONTRACT NO.		CONTRACTOR					
WTC 113-00		Mario & E. Bond					
<p>Spraying & cleaning 17-18 floors</p> <p>Cleaning rest of 15th floor</p>							
<p>* Continued C. Spamer about proper pressure so that C. could maintain has good adherence</p>							
INSPECTOR		DATE		SHEET		REVIEWER BY	
A. Valaban		10-15-68		5-11-8			

EXPERIMENTAL 8-19		INSPECTOR'S DAILY NARRATIVE				
CONTRACT NO.		CONTRACTOR		WEATHER		
11 3 00		MARIO & DI BONO TOWER "A"		CLEAR & COLD		
5 SPRAYERS		7 th fl. - exterior face				
9 LABORERS		east and west side				
2 ENGINEERS		sprayed				
1 FORMAN		9 th fl. - exterior face -				
		south side sprayed				
<i>H. K. O'Connell</i> INSPECTOR		<i>11/16/62</i> DATE		<i>8-132</i> SHIFT		REVIEWER BY _____

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. ATC 113- CONTRACTOR ARCIO / Adams WEATHER (Cld) 30-40°
Light Bury PM

No White 30th FAR of Adams As Per Agreement
with TREE

Baldwin 3/18/70 8-4³⁰
INSPECTOR DATE SHIFT

REVIEWED BY

[illegible]

YIP-22

INSPECTOR'S DAILY NARRATIVE		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. 113	CONTRACTOR MARIO DI BONA	WEATHER	
SPRAY ON INTERIOR TRUSSES ON 31832 FLOORS			
4 MECH - 1 FOREMAN			
13 LABORERS			
INSPECTOR C. H. TARA	DATE 4/11/70	SHEET 8-43	REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. MTC 113	CONTRACTOR MARIO E. DI BONA	WEATHER Mild	
33 rd FL - 1 MAN PROTECTING TRUSSES			
2 MEN HANGING TRUSSES			
2 MEN PUTTING HANDS & SPRAYING (PLASTER)			
32 nd FL 3 ROOFERS - SPRAYING & PUTTING EXTERIOR.			
31 st FL 3 ROOFERS CARRYING UP.			
MEN FOREMAN - JAMES CALIBAZZO MOVING TO CORSE STRUCTURE RE: 1. CARING			
RESECTION 2/ SPRAYING ROOFER BUT & NECESSARY THICKNESS.			
5TH GIGGLES LICK OF 5' DISTANCE - HOOKING UP COLORED CARPENTERS.			
10 th ROOFERS CARRYING UP 10 th FL.			
INSPECTOR B. L. ZAN	DATE 4/6/70	SHEET 8-43D	REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. 113	CONTRACTOR Di Bono	WEATHER Fair 45° and	
Di Bono - Work force 1 Foreman, 4 Plasterers, 14 Laborers.			
Spraying 32 floor trusses with Gypsum C/P.			
INSPECTOR J. B. Bulet	DATE 4-5-70	SHEET 1	REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO. 113	CONTRACTOR D. Bono	WEATHER FAIR	
1 Foreman			
4 Mechanic			
12 Laborers			
41 st Floor spraying Beam & Trusses			
35 th Floor Trusses			
35 th Floor Hanging Truss.			
INSPECTOR M. J. J.	DATE 4-11-70	SHEET DAY	REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Fair
<p>Heard at which tapes sprayed on Tamm when 2P Hunt 28-29-30-31-32-33-34-35-36 50% Complete 37-41 Tapes up ready to spray 38-39 No Tapes on 40</p>		
<p>Inspector: <u>W. Schellert</u> Date: <u>4-25-70</u> Day: <u>Day</u> Reviewed by: _____</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Fair
<p>Speltke had Canada Re 41 ft before 2nd Person - Heampfen complained that Caplin going down Bank on it stick - Speltke went to Di Bona to discuss same - Speltke had 4 PM. was unable to contact them he said they returned PM.</p>		
<p>Inspector: <u>W. Schellert</u> Date: <u>4-23-70</u> Day: <u>Day</u> Reviewed by: _____</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Ala Bona	Fair
<p>Ala Bona received some material today. (Sample of hatch Cakes old & new in inspection) said he intends to start spraying tomorrow as soon as he receives more material which should be Thursday or Friday 4-20-5-1.</p>		
<p>W. Schell</p>		
4-29-70	DAY	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Ala Bona	Fair
<p>4/11/70 spraying bottom flange of beams 4/12/70 spraying beam joints</p>		
<p>Statement from Ala Bona office: that they will start spraying green system around on Monday 5-12-70</p>		
<p>W. Schell</p>		
5-21-70	DAY	

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR De Bona WEATHER Fair

De Bona started to spray them on 37 floor & 38 floor. Hanging tarp on 41 to keep it some

W. Kelly 5-5-70 Day DEPT. INSPECTOR REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR De Bona WEATHER Fair

Started on 41 floor 1 PM keeping bottom of floor beam from being completed over roof of sub station. They started to put the spider scaffold that belong to Callini and they took it away from them. De Bona will have to procure their own to continue. The plumb line are waiting a scaffold over at the front end elevating 41.

W. Kelly 5-12-70 Day DEPT. INSPECTOR REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR De Bona WEATHER Fair

When I came in to cover the case last PM I found that De Bona sprayed on 41 floor & that again he did not have proper protection to prevent the Cape from going out by surrounding & down Elev shafts. This was due to my attention by Haines Marshall - TRCS. In spite of Haines continuing paying him money of De Bona under national call which he finally did the men showed up at Testroom Trailer. Nothing has yet to be done with this contractor.

W. Kelly 5-9-70 Day DEPT. INSPECTOR REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR De Bona WEATHER Fair

1 men spraying down 38 floor scaffold still set on 41 to scrape bottom floor but no activity.

De Bona checked again and confirmed the color of cement shall be Blue.

Flare are loaded against overpass of Cape - no one is cleaning - Haines

W. Kelly 5-22-70 Day DEPT. INSPECTOR REVIEWED BY

0-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

De Bone

WEATHER

Cloudy

Spraying Truss on 39 ft.

Started to scrape 41 ft floor again at 2 PM. brought Frank Tontorella up on floor to see conditions. We then went to the finish of De Bone & House Engineers who then wasn't even on job - they had four blocks. Frank then said he was going to speak to Don De Bone for more men & materials attempt to complete job by Saturday.

W. K. Healy
INSPECTOR5-14-70
DATEDay
SHIFT

REVIEWED BY

0-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

De Bone

WEATHER

Sun

Keeping Board of Floor on 41 ft floor 2 men Compas as of this date 17 on NW Elevation at 12 1/2 on SW.

Spraying Truss on 39 ft.

W. K. Healy
INSPECTOR5-15-70
DATEDay
SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

De Bone

WEATHER

Sun

No Work on this Contract as per finding of De Bone

W. K. Healy
INSPECTOR5-11-70
DATEDay
SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

De Bone

WEATHER

Rainy-Sun

~~No Work on this Contract~~ spraying Truss on 39 ft.

No Work on 41 ft floor as per scraping bottom floor

W. K. Healy
INSPECTOR5-13-70
DATEDay
SHIFT

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Fair
<p>Insulating 39 floor Vapor barrier 264 level Clearing 39 floor</p>		
<p>Note Color of concrete shall be <u>green</u> Contract should list 12 hours only - Di Bona on 41 ft still house kept - Di Bona is going to start tomorrow morning 7:30 W. Kelly Inspector 5-20-70 DAY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Cloudy 70°
<p>Plastering 5 laborers - spraying fire stoppers on 39 floor shafts and overgrates setting lobby ceiling</p>		
<p>W. Kelly Inspector 6-27-70 DAY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Fair
<p>Di Bona still spraying on 41 floor Boston of Beans 1st 4 to find concrete T.R. a fair 1st called Tony Williams of Di Bona and he stated that there was no agreement between Di Bona & Di Bona. and he will continue to spray Boston. Just when called Bud Williams & told him of conversation including the fact that Lord Center filed suit as a right they would both are occupied then they want Di Bona to send materials & people. But told Lord that if Lord Center wants to pay pipe they would accept & Bud Williams would tell them to do so W. Kelly Inspector 5-7-70 DAY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Di Bona	Fair
<p>Spraying Bar joints 45 ft. Jimmy Baker Egan complained that some one is setting paper on traps & removing waste check his traps spray as going out of lobby & he is receiving reports -</p>		
<p>W. Kelly Inspector 6-29-70 DAY</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mass De Bona	Fair
<p>Bar joints 45 Walking 12-13 Spraying overpass 12</p>		
<p>Inspector: <i>W. H. H. H.</i> DATE: 6-19-70 SHIFT: Day REVIEWED BY:</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Fair
<p>No work on this Contract today (Spraying) Spraying 43rd floor for spraying Bar joints It is my knowledge that De Bona has OK to spray only to 41 floor. <i>Adgani</i></p>		
<p>Inspector: <i>W. H. H. H.</i> DATE: 6-2-70 SHIFT: Day REVIEWED BY:</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Cloudy - Rain
<p>Spraying Bar joint 43 floor Spraying deck 11 floor</p>		
<p>Inspector: <i>W. H. H. H.</i> DATE: 6-4-70 SHIFT: Day REVIEWED BY:</p>		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Rain Cloudy
<p>Spraying 43 floor - Bar joints Note - Near Cape 32 floor top of 6th floor & from 36 up old Cape Balmores</p>		
<p>Inspector: <i>W. H. H. H.</i> DATE: 6-5-70 SHIFT: Day REVIEWED BY:</p>		

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Fair

Spraying Bar joints 44 ft
 Chipping floor 43
 Spraying concrete 11
 Filing voids columns 11 ft.

W. J. J. 6-11-78 Day
 INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
0-00

YIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Fair

The following columns have been checked with Con. Bona that must be removed in order for Di Bona to complete the Cape spray in voids.

10 floor - #1008-1007-1006-1004-1003-1002-1001
 11 floor #501-502-503-504-505-506-507-508-1008-1017-1006-1004-1003-1002-1001

W. J. J. 6-11-78 Day
 INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
0-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Fair

Spraying 10 floor - filing voids - PT cells -
 all spraying concrete on chipping
 spraying Bar joints 43-44

W. J. J. 6-7-78 Day
 INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
0-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Fair

Spraying Cape 10 ft. filing in voids
 Spraying concrete on chipping
 spraying Cape Bar joints 43 ft.

Note on 3rd floor Star Circle closing in shaft 10-11
 I took Jimmy Blue to opening. His statement was that He would slide the top of car to complete his work

W. J. J. 6-10-78 Day
 INSPECTOR DATE SHIFT REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	Da Bona	Fair
Spraying Cores on 44 ft. Bar joint		
Spraying 16 ft floor Seal		
Patching 12 floor		
Overcoat spray 12 floor		

M. K. Lay
INSPECTOR6-15-70
DATEDAY
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
WTC 113.00	MARIO DI BONO	FAIR 80°
SPRAYING INTERIOR COLUMNS AND BEAMS ON:		
32" FL - 1 SPRAYER - 1 MACHINER		
33" FL - " "		
35" FL - " "		
36" FL - " "		
38" FL - 1 ENG WORKING ON 3 MACHINES.		

Fred V. K. Lay
INSPECTOR6/15/1970
DATE1
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68

VIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	D. Bona	Fair
Spraying Cores Bar joint 44		
Patching 12		
Spraying overcoat 12		

M. K. Lay
INSPECTOR6-12-70
DATEDAY
SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	Da Bona	Fair
Patching 12		
Spraying overcoat 12		
Bar joint 44		
Undercoat 16 floor -		

M. K. Lay
INSPECTOR6-16-70
DATEDAY
SHIFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Fair 70°
Completing the spraying fireproofing and rafting 30, 32, 33, 34, 35 floors and starting 38 & 39 floors. 4 plasterers, 5 laborers		

Inspector De Bona DATE 6-20-70 SHIFT 1 REVIEWED BY _____

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Fair
Spraying Ban Joints 44-45 Rafting 11-13 Spraying emergency 12		

Inspector De Bona DATE 6-12-70 SHIFT Day REVIEWED BY _____

VIP-22 INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	Mein & Bona	Fair
Spraying Ctrs 6 th floor Rafting 15-16 fl.		

Inspector Mein DATE 6-23-70 SHIFT Day REVIEWED BY _____

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.	CONTRACTOR	WEATHER
113	De Bona	Rain - Fair
44-45 spraying Ban joints 11-13 floor Rafting 12 spraying emergency		

Inspector De Bona DATE 6-18-70 SHIFT Day REVIEWED BY _____

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Rain

Overpass 6
Patching 21-22

Inspector N. Kelly DATE 6-26-70 SHIFT Day REVIEWED BY

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Di Bona WEATHER Sun

Box joint 45
Overpass 6-13
Patching 19-20

Inspector N. Kelly DATE 6-25-70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mauro Di Bona WEATHER Sun

Spraying Box joint 45
Overpass 13

Inspector N. Kelly DATE 6-30-70 SHIFT Day REVIEWED BY

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mauro Di Bona WEATHER Sun

Patching 17-18
Overpass 13
Mark II overpass 6

Inspector N. Kelly DATE 6-24-70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria de Bona WEATHER Fair

No work on this Contract today

Inspector M. Schell Date 7-3-70 Day Shift Reviewed By

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria de Bona WEATHER Fair

Specifying Bar joint 45
Specifying 13-14

Inspector M. Schell Date 7-1-70 Day Shift Reviewed By

VIP-22 INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria de Bona WEATHER Rain

Bar joint 45
Specifying 14
Specifying 25

Inspector M. Schell Date 7-2-70 Day Shift Reviewed By

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria de Bona WEATHER Fair

Specifying 14 ft.

Inspector M. Schell Date 7-6-70 Day Shift Reviewed By

YIP-22

INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR Mario F. DiBona Co		
<p>Tower "B"</p> <p>As per change # 730,003 add #2 - the complete truss prepared on the 10th. - 3 men. Shaping the 7th -</p>			
INSPECTOR R. A. O'Hara	DATE 7/9/70	SHIFT 8/4/30	REVIEWED BY

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bona

WEATHER

Sunny

Overcast 14

M. Akleat

DATE

7-7-70

SHIFT

Day

REVIEWED BY

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bona

WEATHER

Tower "B"

Shaping 7 ft. west of which
side.Shaping interior of 10 ft
mole trapThis work (spray) should start
Friday

M. Akleat

DATE

7/8/70

SHIFT

Night

REVIEWED BY

EXPERIMENTAL
8-88

YIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bona

WEATHER

Two men finishing up 10 ft TRL-6
Shaping 7 ft & Protection.

M. Akleat

DATE

7/8/70

SHIFT

Night

REVIEWED BY

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bona

WEATHER

Sunny

Overcast 14 ft.

M. Akleat

DATE

7-8-70

SHIFT

Day

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Morris & Di Bona	Fair
<p>7th IE.</p> <p>Spray on - 1 Clean-up 1 on machine 2 plasters (TRUSS & @ deck.) (This work started Sat with the same crew. Mr. Bona did not know until 4th that he was working - no coverage)</p>		
Inspector	DATE	REVIEWED BY
W. H. O'Hara	7/13/70	8/4/70

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Morris & Di Bona	Fair
<p>Drum spray 15 ft.</p>		
Inspector	DATE	REVIEWED BY
W. H. O'Hara	7-9-70	2/2/71

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Morris & Di Bona	Fair
<p>No work on this contract</p>		
Inspector	DATE	REVIEWED BY
W. H. O'Hara	7-8-70	2/2/71

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Morris & Di Bona	Fair
<p>Drum spray 14 ft.</p>		
Inspector	DATE	REVIEWED BY
W. H. O'Hara	7-10-70	2/2/71

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	
<p>1. Unitas from Tel-Co & Mr. Ligon suspended block up on 10 FE, repeated. Another sample taken with bbs material & hole tamping.</p> <p>2. Four plastic labours, two plastics on 7 FE - 1/2 on Q deck etc on West side spray-on</p>		
W. O'Hara	7/15/70	8/1/70
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Fair
<p>No Work on this Contract</p>		
W. O'Hara	7/13/70	Day
INSPECTOR	DATE	SHIFT

YIP-22 INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Cloudy
<p>No Work on this Contract today</p>		
W. O'Hara	7-15-70	Day
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	" "
<p>Spray On FIER "Q" deck 1/2 of plastic, etc, West side Two Plastics, four labours</p>		
W. O'Hara	7/14/70	8/1/70
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Clear
Orange 16 ft		
Ashley		
7-11-70	Day	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Clear
Tower "B"		
7 ft. Two plants spec. in trees, etc.		
Four labours on chain up area.		
machine.		
Two labours on draping.		
10 ft.		
Two plants on Tel-Co Area		
on mach-up (using rammer etc for		
height compaction)		
7/16/70	2/4/70	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Clear
Tower "B"		
Two plants & 4 labours		
on spray on 1 ft. or 9 ft		
Arch		
Continued Di Bona about		
spraying, undressed		
at 1 ft. or 9 ft.		
on road.		
M. H. Hara		
7/17/70	8/4/70	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Clear
Orange 14-15-16		
W. H. Hara		
7-16-70	Day	

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & DeBona

WEATHER

Tower B

7 FE.

Two Plasters in Kpay on
Four Labaris in Chori
up a Machine

Inspector

7/17/70

8/4/70

REVIEWED BY

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
Safety

CONTRACTOR

WEATHER

Fair

Fire Dept came on Tower Sunday 7-19-70 in
answer to alarm by Police Dept. Went to 71 ft
& checked - no fire however fire extinguishers
had been found on by someone & completely
emptied - 1st Battalion plus fire Dept
arrived call 11:45 AM -

Inspector

7-19-70 Day

REVIEWED BY

XIP-28 INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR

Mario & DeBona

WEATHER

Fair

Nothing on this Contract Tower B

Inspector

7-21-70 Day

REVIEWED BY

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR

Mario & DeBona

WEATHER

Fair

Emergency 16 floors.

Inspector

7-20-70 Day

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Fair
Spraying Bon joints 46		
Over spray 16		
Inspector: <u>W. K. H. L. A. J.</u> DATE: <u>7-22-70</u> SHIFT: <u>DAY</u> REVIEWED BY: _____		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Fair
Tower "B" 7 Floor.		
1- plaster spray on (over spray) -		
Areas left. Call for spray on		
and over spray		
3 laborers - Clean up & Machine		
310 bush		
Inspector: <u>W. K. H. L. A. J.</u> DATE: <u>7/24/70</u> SHIFT: <u>4:30</u> REVIEWED BY: _____		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Fair
Bon joints 46 ft		
over spray 17 ft		
Inspector: <u>W. K. H. L. A. J.</u> DATE: <u>7-23-70</u> SHIFT: <u>DAY</u> REVIEWED BY: _____		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Bona	Fair
Over spray 17 ft		
Inspector: <u>W. K. H. L. A. J.</u> DATE: <u>7-24-70</u> SHIFT: <u>DAY</u> REVIEWED BY: _____		

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mari & Di Bona WEATHER Fair

Spraying Bon joints 46
and spray 17

Inspector: M. M. M. DATE: 7-28-70 SHIFT: Day

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mari & Di Bona WEATHER Tower B 7 FE.

1. Plaster spray on - case
then on clean up
One on machine 310-

Inspector: M. M. M. DATE: 7/27/70 SHIFT: 8/4/70

VIP-28 DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mari & Di Bona WEATHER Fair

Spraying Bon joints 46 ft
and spray 17 ft

Inspector: M. M. M. DATE: 7-20-70 SHIFT: Day

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mari & Di Bona WEATHER Tower 'B' 7 FE.

1. Plaster on over spray last pic
2 on clean up

Inspector: M. M. M. DATE: 7/24/70 SHIFT: 8/4/70

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Muro & Di Bona

WEATHER

Tower "B"
7 Floor

Two laborers on clean up
98% on spray-on complete
Now not complete
until the window
completes stripping

Inspector

8/31/70 8/4/70

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Muro & Di Bona

WEATHER

Tower B

One plaster-spray
last side
Three laborers - clean up
& machine 30 level

Inspector

8/28/70 8/4/70

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Muro & Di Bona

WEATHER

Tower B
7 Floor

1 Plaster on spray on last side
3 laborers

Inspector

8/30/70 8/4/70

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Muro & Di Bona

WEATHER

spraying Bon joints 46 ft
outgoing 18 ft

Inspector

7/31/70 DAY

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Li Bona	Tower "B"
2 men in clean up		
Area not striped by		
the bulldozer only 98%		
Inspector	DATE	SHIFT
Albetter	8/4/70	day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Li Bona	Tower B
2 men in clean-up 1st		
Please not finished due		
to no striping by		
the. (94 & 98%)		
Inspector	DATE	SHIFT
Albetter	8/5/70	day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Li Bona	Tower A
2 men 19 ft overspray		
Inspector	DATE	SHIFT
Albetter	8/5/70	day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Li Bona	Tower A
2 Planters on overspray		
Inspector	DATE	SHIFT
Albetter	8/4/70	day
REVIEWED BY		

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bono

WEATHER

10/2

Tower A

As per letter dated 8/27/20 - re: pump roof
still in case area work for Rdt
Cofollowers

60 FE

1 Plant

1 Label

1 on Machine

59 FE

"

"

58 FE

"

"

57 FE

"

"

56 FE

"

"

49 FE

"

"

48 FE

"

"

1 on Machine

INSPECTOR

8/29/20

SHIFT

REVIEWED BY

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bono

WEATHER

Tower B

2 on Clean up 7 FE PER

INSPECTOR

8/5/20

SHIFT

REVIEWED BY

EXPERIMENTAL
8-88

VIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bono

WEATHER

Tower A

2 Ploches 19 FE overplay

R. M. Khan

8/3/20

Day

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
8-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Di Bono

WEATHER

20/2

47 FE

1 Plant

1 Label

40 "

"

"

39 "

"

"

38 "

"

"

1 then on the

1 Foreman

10 plant

13 Labors

Construction worked till 6 PM

Work over work & called out when

The check was that as required

Carry over / measure to be taken

R. M. Khan

8/27/20

Day

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER		
113	Mario & DiBona	Tower B		
2. View on Cleanup 7 ft				
L.A. Thorne 8/1/20 Day				
INSPECTOR	DATE	SHIFT	REVIEWED BY	

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER		
113	Mario & DiBona	Tower A		
2 planters on 46 ft Cafes. spray on				
L.A. Thorne 8/1/20 day				
INSPECTOR	DATE	SHIFT	REVIEWED BY	

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER		
113	Mario & DiBona	Tower A		
Inst. Cafes on 46 ft - 2 planters				
L.A. Thorne 8/6/20 Day				
INSPECTOR	DATE	SHIFT	REVIEWED BY	

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER		
113	Mario & DiBona	Tower B		
2 labours on Cleanup 7 ft.				
Inst. material for 310 Peppercorn for lobby spray-on				
L.A. Thorne 8/6/20 Day				
INSPECTOR	DATE	SHIFT	REVIEWED BY	

EXPERIMENTAL
8-EEINSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Ali Bana

WEATHER

Tower A

2 poles to start
spray on 48 ft bar joints.

INSPECTOR

DATE

DAFT

REVIEWED BY

EXPERIMENTAL
8-EEINSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Ali Bana

WEATHER

Tower B

No work on clean up in AT
2 men on clean up PT

INSPECTOR

DATE

DAFT

REVIEWED BY

EXPERIMENTAL
8-EEINSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Ali Bana

WEATHER

Tower B

2 on clean up 7 ft

INSPECTOR

DATE

DAFT

REVIEWED BY

EXPERIMENTAL
8-EEINSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Ali Bana

WEATHER

Tower A

Preparation for 47 ft
Start Spring (Cops)
8/11

INSPECTOR

DATE

DAFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Di Bona

WEATHER

Tower B

Two labours in clean up
7 H

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Di Bona

WEATHER

Tower B

2 on clean up 7 H

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68

XIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Di Bona

WEATHER

Tower A

2 plates - 2 labours
play bar joints
worked till 6 PM

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mans & Di Bona

WEATHER

Tower A

2 plates in 49 plates
on bar joints

INSPECTOR

DATE

SHIFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Munoz & De Bana

WEATHER

Tower A

2 plants & latrine ropes in
parajets 49 ft.

Inspector: *[Signature]* Date: 8-14-70 Shift: Day

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Munoz & De Bana

WEATHER

Tower A

2 plants in 49 ft parajets

Inspector: *[Signature]* Date: 8-15-70 Shift: Day

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

XIP-28

CONTRACT NO.
113

CONTRACTOR
Munoz & De Bana

WEATHER

Day/Rain

21 Hail on their contract today

Inspector: *[Signature]* Date: 8-17-70 Shift: Day

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Munoz & De Bana

WEATHER

Tower B

2 men in clean up TRMS

Inspector: *[Signature]* Date: 8-17-70 Shift: Day

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Maurice D. Borne

WEATHER

Fair

Spraying Bon joints 47 ft.
Setting up traps.

W. L. Kelly

INSPECTOR

8-20-70

DATE

DAY

SHIFT

REVIEWED BY

EXPERIMENTAL
6-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Maurice D. Borne

WEATHER

Fair

Spraying Bon joints 48 ft.

W. L. Kelly

INSPECTOR

8-18-70

DATE

DAY

SHIFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Maurice D. Borne

WEATHER

Fair

Spraying Bon joints 47 ft.

W. L. Kelly

INSPECTOR

8-21-70

DATE

DAY

SHIFT

REVIEWED BY

EXPERIMENTAL
6-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Maurice D. Borne

WEATHER

Fair

Bon joints spraying 48 ft.

W. L. Kelly

INSPECTOR

8-19-70

DATE

DAY

SHIFT

REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria & D. Bona WEATHER Fair

2 Men spraying Bon joints 59 floor

Inspector W. K. Day DATE 8-26-70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR D. Bona WEATHER Fair

spraying Bon joints 47-59
6 men

Inspector W. K. Day DATE 8-28-70 SHIFT Day REVIEWED BY

EXPERIMENTAL
8-88

VIP-28

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria & D. Bona WEATHER Fair

spraying Bon joints
60-47-50-58
2 men

Inspector W. K. Day DATE 8-27-70 SHIFT Day REVIEWED BY

EXPERIMENTAL
8-88

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Maria & D. Bona WEATHER Fair

No Work Today on this Contract

Inspector W. K. Day DATE 8-25-70 SHIFT Day REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
Mario & McRonaWEATHER
10/2

As per letter dated 8/27/70 - full roof steel
in base area - work for 10 days
followed - (Unhappy, which Ploofing till 4/11/71)
60 ft 1 Planter - 1 Labar + 1 man/1710
89 ft 1 Planter - 1 Labar
58 ft " "
57 ft " "
50 ft " "
44 ft " "
17 ft " " + 1 man on machine

INSPECTOR

8/20/70

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
Mario & McRonaWEATHER
Fair

Spraying Barjants Tower A
60-50-50

6 hr

INSPECTOR

8-28-70

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68

VIP-22

INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
Mario & McRona

WEATHER

12 Planters, 9 Labars, 1
farmer
Spray - bar joints on
54, 57, 58, 60 & 61

INSPECTOR

8/31/70

SHIFT

REVIEWED BY

EXPERIMENTAL
8-68INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
Mario & McRona

WEATHER

47 ft 1 Planter - 1 Labar
41 ft " "
40 ft " "
38 ft " "

1 man on machine

1 Farmer - 11 Planters - 13 Labars
Work for back days in area to 80%
complete this includes no work for
plants 6-7 & 50 ft left me lab on
shift 50. Will go over area & finish report
Monday with contractor
(0 miles)

INSPECTOR

8/20/70

SHIFT

REVIEWED BY

9-68

DAILY NARRATIVE

CONTRACT NO. 173

CONTRACTOR Mares & McRae

WEATHER

Tower B

Spray beams (1/2") pack
26 1/4 bush

1 Plaster, 2 Cabana
1 Machine

W. A. O. Han

9/12/70

Wey

INSPECTOR

DATE

WIFE

REVIEWER BY

INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR MARIO F. DI BONO	WEATHER CLOUDY	
TOWER #1			
ONE FOREMAN, FOUR PLASTERERS AND FIVE LABORERS. SPRAY-ON FIRE- PROOFING ON CORE STEEL ON FLOORS 40, 41, 51 AND 52. MACHINE LOCATED ON 39 TH FLOOR. THIS WORK PERFORMED ON AN OVERTIME BASIS. CONTRACTOR WORKED UNTIL 7:00 P.M.			
<u>Don S. [Signature]</u> INSPECTOR		<u>1/3/70</u> DATE	<u>4:27</u> TIME
		REVIEWED BY	

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Cloudy/Rain
Spraying Bon Joint 55-61-62-63

Inspector W. Schley DATE 9-18-70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Fair
Spraying Core Columns 43-44-45-46-47
6 Plaster }
8 Lab } 17
2 Foreman }
1 Eng }

3 Lab in Elm Bunk A Cleanup
8 AM - 5:30 PM

Inspector W. Schley DATE 9-20-70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 110 - TRCC CONTRACTOR Star Curle & TRCC WEATHER
113 - Bunk "A" - Tower A
Ext Cont Strip Car 28 & 9
Caulking
TRCC takes in Cleanup
and will work overtime
Mans & Ht Pond well have
to apply mark 2. Murspry
while they are finished
Inspector W. Schley DATE 9/16/70 SHIFT Day REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Fair
Spraying Core Columns 43-44-45-46
47-48-62
12 Plasters }
13 Lab }
1 Plaster Foreman } 29 Men
2 Lab Foreman }
1 Eng }
Spraying Bunk A - 1 Plaster }
1 Lab } 2

Inspector W. Schley DATE 9-19-70 SHIFT Day REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Main St. R. Co.	Fair
No work on this contract today		
A. Keller	9-22-20	Dry
INSPECTOR	DATE	SIXTH
		REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR Miss P. E. Brown	WEATHER Sun	
Spraying Bor joint 63-55-54 2 men - 9-4			
Spraying Core Column 55-56 Tintin Extra 2 men 400 lb 1000 lb } 2 hrs. 4:46 PM			
Inspector W. H. Hays	DATE 9-21-70	DAY DAY	

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR MARIO & DI BONO WEATHER PARTLY CLOUDY
TOWER "A"
ONE FOREMAN, FIVE PLASTERERS AND SIX LABORERS, SPRAY-ON FIRE-PROOFING ON THE 52ND, 53RD AND 56TH FLOORS OF CORE STEEL. CONTRACTOR WORKED FROM 5^{PM} TO 8^{PM} ON AN OVERTIME BASIS.

Inspector *P. J. Nunez* DATE *9/8/70* SHIFT *1ST 8^{PM}* REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Di Bono WEATHER
Tower A
9 Plasterers, 8 Laborers
11-52-56 bar joints.

Inspector *P. J. Nunez* DATE *9/8/70* SHIFT *Reg* REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Di Bono WEATHER
Tower "B"
Spray on in the patch area
2:42 & 2:50 AL
2 plasterers, 3 laborers

Inspector *P. J. Nunez* DATE *9/9/70* SHIFT *Day* REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Di Bono WEATHER
Tower B
Spray on Hot Patch area
20 plasterers 1 laborer

Inspector *P. J. Nunez* DATE *9/8/70* SHIFT *Day* REVIEWED BY

DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Sun

Spraying Benjants 53-55 floors

Inspector: [Signature] DATE: 9-11-70 SHIFT: Day REVIEWED BY:

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Rain

Spraying Benjants 52 53-55-56
7 Men

Inspector: [Signature] DATE: 9-9-70 SHIFT: Day REVIEWED BY:

DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Sun

Spraying Core Columns Tower A
54 floor: 1 Mech 1 Lab
53 " 1 " 1 Machine Men
52 " 1 " 1 1-4P
45 " 1 " 1 2-3P
44 " 1 " 1 2 Super
43 " 0 " 1
42 " 1 " 1 Total
41 " 1 " 1 2.0 men
Bank A 1 " 1 2 Super

Inspector: [Signature] DATE: 9-13-70 SHIFT: Day REVIEWED BY:

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Main & DeBora WEATHER Sun

Spraying Core Columns:
54 floor 2 Mech 1 Labor
53 " 2 " 1 " } 2 Machine Men 3P
45 " 1 " 1 " } 1 " " 4P
44 " 1 " 1 " } 2 Super
43 " 1 " 1 " }
42 " 1 " 1 " }
41 " 1 " 1 " } Total 2.4 men
40 " 1 " 1 " } 2 Super
Bank A 1 " 2 "

Inspector: [Signature] DATE: 9-12-70 SHIFT: Day REVIEWED BY:

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario P. DeBora

WEATHER

Fair

Spraying Bor joint 55-61-62-63

INSPECTOR

9-17-70

DATE

Day

SHIFT

REVIEWED BY

EXPERIMENTAL

8-88

INSPECTOR'S
DAILY NARRATIVE

E. J. DeBora

CONTRACT NO.

113

CONTRACTOR

Mario P. DeBora

WEATHER

Cloudy/Rain

Spraying Bor joint 54-55- 1/2 Day -
 Still stop due to men being killed
 in Town B.

INSPECTOR

9-15-70

DATE

Day

SHIFT

REVIEWED BY

Cav

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario P. DeBora

WEATHER

Tower A

Bank A

Three labors in AM; two in
 afternoon, not enough to complete
 when one shaft is performed
 Mr. Tartamella. TKCC faces coming in
 12 midnight to do patching and shoring
 for on cleaning. Will perform for
 Barbone of walls left to do

INSPECTOR

9/17/70

DATE

Day

SHIFT

REVIEWED BY

EXPERIMENTAL

8-88

INSPECTOR'S
DAILY NARRATIVE

E. J. DeBora

CONTRACT NO.

113

CONTRACTOR

Mario P. DeBora

WEATHER

Fair

Spraying Bor joint 54-55-62

INSPECTOR

9-16-70

DATE

Day

SHIFT

REVIEWED BY

Cav

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR *Mario & DeBono* WEATHER *Fair*
Spraying Core Columns 61
Spraying Bar joints 63
3 men
Michael 9-22-20 *Day*
 INSPECTOR DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR *Mario & DeBono* WEATHER *Fair*
Spraying Superfing 61 ft Core Columns
63 ft Bar joints
32 men
Michael 9-23-20 *Day*
 INSPECTOR DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR *Mario & DeBono* WEATHER *Fair*
2 Sprayers
3 Laborers
1 Machine
1 Layer
Plaster & 11 ft
Just before as per
sample on 10 ft in
South & West elevation
Michael 9-22-20 *Day*
 INSPECTOR DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR *Mario & DeBono* WEATHER *Fair*
Two Plots, then 11 ft - Tel-Co
play on bar joints as per
sample -
Details of Tel-Co in inspection
Tower East Elevation & West
Michael 9-22-20 *Day*
 INSPECTOR DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR Mario & Eli Bono	WEATHER
Tower B 11 FE - TEL-Co		
2 Plaster - informed contractor that present application is not acceptable to Tel-Co; Will go over sample with Phil C / PM		
INSPECTOR H. Khan	DATE 9/28/20	SHIFT Day
REVIEWED BY		

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR Mario & Eli Bono	WEATHER Fair
In work on this contract today		
INSPECTOR H. Khan	DATE 9-28-20	SHIFT Day
REVIEWED BY		

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR Mario & Eli Bono	WEATHER
Tower B 10 & 11 FE - Tel-Co		
1. Four Plaster, then labing		
2. Tony Haverdout has agreed to go back to re-thump miss that are not to per sample		
3. Overspray will plate on 20 Measured thickness of NE Quadrant tomorrow, Tel-Co will come when panel is prepared.		
3. "Q" deck overspray will also be noted		
INSPECTOR H. Khan	DATE 9/29/20	SHIFT Day
REVIEWED BY		

EXPERIMENTAL
INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 10 FLOOR MOCK UP	CONTRACTOR	WEATHER
Tower A		
1. Made tour this AM with Joe Carbone of TRCA noted the following:		
a) Curle Acoustical not working (black line)		
b) Hairs not in pot - informed Mr. W. W. W. W.		
c) Mr. Underhill is to come back.		
d) Marble strip to be set this AM		
2. Will go over all items with Tel-Co this PM		
INSPECTOR H. Khan	DATE 9/28/20	SHIFT Day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Ali Bono	
Tower "B"		
10 & 11 FE. Til-6		
Four Plaster, four labours		
spray on Thursday of 10 FE & 11		
with house building.		
Mark II overspray will start		
this PM on NE corner of 11 FE. Contractor		
cautioned again on tarping of same.		
R.A. Othman	10/1/70	Day
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Ali Bono	Cloudy/Rain
Spraying Barfours 66-67-68-69		
over spraying 29		
M. Othman	10/15/70	Day
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Ali Bono	
Tower B		
10 & 11 FE.		
One Plaster, One Labour on 11 FE Mark II		
suspect area that acceptable unless		
touch up tarping is done by Mario		
& Ali Bono of this.		
Covers being applied to Towers		
off 10 FE. Three plaster 3 labours		
R.A. Othman	10/2/70	Day
INSPECTOR	DATE	SHIFT

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Ali Bono	
Tower B		
5 plaster, four labours		
Barfours 9-13 FE's		
(This contractor will work this		
pm on interior cols)		
Four men on interior cols		
till 6 PM		
R.A. Othman	10/15/70	Day (4/26/30)
INSPECTOR	DATE	SHIFT

A 3033
10-78

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARCO & DI BONO	Weather PARTLY CLOUDY
TOWER 'A'		
ELEVATOR BANK D TANE I SHAFTS 44, 45 & 46 TWO BARRELS CLEANING		
ELEVATOR BANK A TANE II SHAFTS 54, 55 & 56 - SPRAYING OF MARK II OVER SPRAY		
Inspector <i>Tom Munday</i> Date <i>5/25/71</i> Shift <i>2nd</i> Reviewed by <i>CA Smith</i> <i>5/27/71</i>		

A 3033
10-78

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARCO & DI BONO	Weather CLOUDY
TOWER 'A'		
1 SPRAYER & 1 LABORER - FURNISHED & INSTALLED SPRAY-ON FIRE PROOFING OF STRUCTURAL STEEL BEAMS & COLUMNS AT ELEVATOR BANK C, SHAFTS 44, 45 & 46		
TOWER 'B'		
FURNISHED & INSTALLED SPRAY-ON FIRE PROOFING OF STRUCTURAL STEEL IN CORE AREAS OF THE 75 TH FLOOR		
Inspector <i>Tom Munday</i> Date <i>5/26/71</i> Shift <i>2nd</i> Reviewed by <i>CA Smith</i> <i>5/27/71</i>		

PA 3033
10-78

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARCO & DI BONO	Weather PARTLY CLOUDY
TOWER 'A'		
ONE SPRAYER & ONE LABORER FURNISHED & INSTALLED MARK II OVER-SPRAY OF CAFCO SPRAY-ON FIRE PROOFING IN ELEVATOR BANK D, SHAFTS 44, 45 & 46		
TOWER 'B'		
NOT WORKING		
Inspector <i>Tom Munday</i> Date <i>5/25/71</i> Shift <i>2nd</i> Reviewed by <i>CA Smith</i> <i>5/27/71</i>		

PA 3033
10-78

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARCO & DI BONO	Weather PARTLY CLOUDY
TOWER 'A'		
ELEVATOR BANK A TANE II SHAFTS 54, 55 & 56 - SPRAY-ON FIRE PROOFING OF STRUCTURAL STEEL BEAMS & COLUMNS		
TOWER 'B'		
FURNISHED & INSTALLED SPRAY-ON FIRE-PROOFING OF STRUCTURAL STEEL BEAMS & CORE COLUMNS ON THE 75 TH FLOOR		
Inspector <i>Tom Munday</i> Date <i>5/26/71</i> Shift <i>2nd</i> Reviewed by <i>CA Smith</i> <i>5/27/71</i>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	Partly Cloudy
TOWER 'A'		
BANK D, ZONE I, SHAFTS 45, 46 & 47 - CLEANING.		
2 LABORERS		
BANK A, ZONE II, SHAFTS 54, 55 & 56		
SPRAYING MARK II OVER SPRAY ON		
CAERO FIRE PROOFING		
ONE SPRAYER & ONE LABORER		
Inspector: <u>Don Stuchman</u> Date: <u>5/27/71</u> Shift: <u>8-4³⁰</u> Reviewed by: <u>6/1/71</u>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	Clear
TOWER 'A'		
FURNISHED & INSTALLED MARK II OVER-		
SPRAY IN ELEVATOR BANK D, ZONE I,		
SHAFTS 44, 45 & 46		
ONE SPRAYER & ONE LABORER		
Inspector: <u>Don Stuchman</u> Date: <u>5/28/71</u> Shift: <u>8-4³⁰</u> Reviewed by: <u>6/1/71</u>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	Clear
TOWER 'A'		
ELEVATOR BANK D, ZONE I, SHAFTS 45, 46 & 47		
2 LABORERS - CLEANING		
ELEVATOR BANK A, ZONE II, SHAFTS 54, 55 & 56		
ONE SPRAYER & ONE LABORER - SPRAYING OF		
MARK II OVER SPRAY		
Inspector: <u>Don Stuchman</u> Date: <u>5/28/71</u> Shift: <u>8-4³⁰</u> Reviewed by: <u>6/1/71</u>		

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & De Bona

WEATHER

Fair

Spraying Bonfairs 66

Bumpers 26

W. K. H. L.

10-5-70

DAY

CW

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & De Bona

WEATHER

Fair

Spraying Bonfairs 64-65

Bumpers 25

W. K. H. L.

10-2-70

DAY

CW

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & De Bona

WEATHER

Tower "B"

Mark II survey on 11 ft. towers
along entire east-half toward
same which Tony Laurens of O&D and
pointed out defects.10 ft. Cores being applied, vegetation
more rampant off towerApprent. Hunt of tower, four labors
Will call Mr. McManis for an inspection

A. O. H. L.

10/5/70

Day

CW

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & De Bona

WEATHER

Fair

Spraying Bonfairs 40-56-58-65-66-68

Spraying Bonfairs 40
Bumpers 25-26

15th Street - 12th St. 2 towers 1 day.

W. K. H. L.

10-3-70

DAY

CW

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Piero	Tower B
<p>Appl. bar paint in 9th & entrance lobby.</p> <p>Touch up on 11th.</p>		
Inspector	DATE	SHIFT
R. Keith	10/7/70	4:30-7:30
REVIEWED BY	C. J. Cavanaugh	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Piero	Tower B
<p>4 Plaster, 4 Cabins SIDE</p> <p>Appl. bar paint 9, 10, 11 & 12 floors. (10-11 & 12 till 6)</p> <p>Worked on interior shafts and bar paint of 12th from 4:30 to 7 PM</p>		
Inspector	DATE	SHIFT
R. Keith	10/9/70	8:00-11 PM
REVIEWED BY	C. J. Cavanaugh	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Piero	Tower B
<p>Contractor worked until 7 PM on 4th shafts (interior) from 9th to 11th floor and touch up on 11th floor.</p>		
Inspector	DATE	SHIFT
R. Keith	10/6/70	Day (4:30-7:30)
REVIEWED BY	C. J. Cavanaugh	

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Mario & Di Piero	Tower B
<p>4 Plaster, 4 Cabins interior shafts Cops</p>		
Inspector	DATE	SHIFT
W. W. H.	10/10/70	Day
REVIEWED BY	C. J. Cavanaugh	

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario P. DeBona	Fair	
Overcast 27-28			
Bonfire 66-67-68			
Check up Core Columns tonight			
Inspector	10-7-70	Day	Reviewed by

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario P. DeBona	Fair	
Tanner B Tee. Co.			
Cafes spray on 9th			
Overcast, Make II on 11th			
E. Tapping			
Tapping on 10th & clearing three places 10 Sabach			
Inspector	10/6/70	Day	Reviewed by

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario P. DeBona	Fair	
Overcast 29			
Bonfire 67-68			
Check up Core Columns			
Inspector	10-9-70	Day	Reviewed by

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario P. DeBona	Fair	
Overcast 27			
Bonfire 66-67			
Inspector	10-7-70	Day	Reviewed by

INSPECTION'S DAILY NARRATIVE		
CONTRACT NO.	CONTRACTOR	WEATHER
113	Merio & Co. Buro	Total 13"
<p>Over spray (Mark II) being applied to 11 ft. 1st Co. trees. Capco being applied to 10 ft. 2nd Co. 14 ft. 3rd Co. also Capco. Applied six plants, by Sabana.</p> <p>Inspection today by Tel. Co. ground. Nuba laid out to Merio & Co. Buro as to what final product should be.</p>		
INSPECTOR	DATE	WITNESSED BY
<i>[Signature]</i>	10/11/70	<i>[Signature]</i>

CONTRACT NO.		CONTRACTOR		WEATHER	
113		Mario & Ali Bor		Tawa B	
<p>9-10-11-12 far parts. including tel - (1) area 10 Phoenix & 10 Labano. * Two planters & two laborers. 9-11/12 area 10/8/10 Day (1/20/20) 0.0</p>					
INSPECTOR		DATE		SHIFT	
[Signature]		10/8/10		Day	

DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Eli Bono WEATHER Loc

Spraying Bon joints 66-67-68

Inspector 10-14-70 Day REVIEWED BY [Signature]

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Eli Bono WEATHER Tower B

8 plasters, 4 labours, spray in
Coco of Truss from 9' 13 ft.
Make it on top of planges
of 11th floor. and stamping of
110 ft. Trusses.

Interior Cols & Trusses to be done
from 4:30 to 6 PM

Inspector 10/14/70 Day REVIEWED BY [Signature]

DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Eli Bono WEATHER Tower B

Final labour, 2 plasters Topping
Truss of 12 F. pl Co
Four Photos Making 11 ft.
Two in 10 ft. Clean up

*Worked this PM in interior
Cols

Inspector 10/13/70 Day (Till 6 PM) REVIEWED BY [Signature]

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Mario & Eli Bono WEATHER Loc

Spraying Bon joints 67-68

Inspector 10-13-70 Day REVIEWED BY [Signature]

DAILY NARRATIVE

CONTRACT NO. 113 MARINO & Di BONO WEATHER Windy, Cold

(Sunday) Tower B
Mark II spraying M.H.-Co
10 & 11 RE
Two Plants, four Labours
One Plant on Int. Cal. at 9 RE
full approx 5:30

Inspector 10/18/70 Day Shift Reviewed by [Signature]

EXPERIMENTAL
0.00INSPECTOR'S
DAILY NARRATIVE

CHUANAGI

CONTRACT NO. 112 MARINO & Di BONO WEATHER Tower B

5 plants, 6 labours - bar parts
13 & 12 RE

2 plants, 6 labours 10 & 11 Hours
Mark II

Inspector 10/16/70 (6:24:30) Day Shift Reviewed by [Signature]

EXPERIMENTAL
0.00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. W.T.C. 113.00 CONTRACTOR MARINO & Di BONO WEATHER Clear - Mild

TOWER "A" Core Column Work (8 AM to 4 PM)
Sketches re Wall Joints
5 Plasterers - 4 Labours & 1 Foreman
Floors Finished - Today 49-50-51-52-53-54-56
57 1/2 Completed
46 - 3/4 Completed

Inspector 10/12/70 8:04 AM Day Shift Reviewed by [Signature]

EXPERIMENTAL
0.00INSPECTOR'S
DAILY NARRATIVE

CHUANAGI

CONTRACT NO. 113 MARINO & Di BONO WEATHER Tower "B"

9-15 Hours
Spray Cores & Mark II
on 10 & 11
14 plants 6 labours

Inspector 10/19/70 10:00 Day Shift Reviewed by [Signature]

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & DeBono

WEATHER

Fair

Preparing Bar joints 66-67-68-69

INSPECTOR

A. K. K. K.

DATE

10-17-70

SHIFT

Day

REVIEWED BY

C. K. K.

CONTRACT NO.

113

CONTRACTOR

Mario & DeBono

WEATHER

Fair

Preparing Bar joints 69-70

INSPECTOR

A. K. K. K.

DATE

10-18-70

SHIFT

Day

REVIEWED BY

C. K. K.

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & DeBono

WEATHER

Tower B

Saturday

Mark II on 10 & 11 (Till-Co)

2 plastic, 6 labours

Cable - Interior shafts - 2 plastic
12 hours

INSPECTOR

A. K. K. K.

DATE

10-17-70

SHIFT

Day

REVIEWED BY

C. K. K.

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & DeBono

WEATHER

Tower B

3 plastic on bar joints 13 & 14/16

2 " " Till Co 10 & 11

with 8 labours

INSPECTOR

A. K. K. K.

DATE

10-20-70

SHIFT

Day

REVIEWED BY

C. K. K.

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 10500, 115.00	CONTRACTOR 10 FLOOR ROCK UP	WEATHER
SONDAY -		
ABT - 12 Turnouts - mat.		
pumps, pumps, connections.		
Circle Accounts - Patrick Dean		
3 men cutting out masonry		
for ABT - 1 to far 18" tall		
have been removed (need replacement)		
Circle Accounts - Orling - carpentry		
trade went home (due to		
death of son in Tower "B"		
Inspector M. H. H. H.	DATE 10/22/70	SHIFT Day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113	CONTRACTOR Mario & Ali Bono	WEATHER Cloudy / Rain
spraying Bon joints 20-21-22		
Inspector M. H. H. H.		
DATE 10-22-70	SHIFT Day	REVIEWED BY

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 10500, 115.00	CONTRACTOR 10 FLOOR ROCK-UP	WEATHER
WTC 600, 115.00		
11000, 115.00		
12400, 115.00		
Tower "A"		
Lugs - 25 lb - wire, forums		
150T - 4 - pumps, connections		
Spackles 4 -		
Mudum Shale (Pavement) 2 - (frame wall)		
Circle Accounts: Black Iron 3 -		
Culley Tile 3 -		
Circle 7 long - 95% full. Complete 14 cpts		
for 14 repetitions		
Pumps - 114 not rel. (95% complete.)		
Inspector M. H. H. H.	DATE 10/23/70	SHIFT Day
REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE		
CONTRACT NO. 113	CONTRACTOR Mario & Ali Bono	WEATHER
Tower "B"		
1 plaster 15 floor		
3 " 14 "		
1 " 6 "		
using 8 laborer		
4 plaster 2 laborer North Side		
of 10 Floor. (Tel - Co)		
Inspector M. H. H. H.	DATE 10/21/70	SHIFT Day
REVIEWED BY		

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

M. E. D. Bonn

WEATHER

Fair

Spraying Bonfort 69-20-21 ft

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

M. E. D. Bonn

WEATHER

Rain

Spraying Bonfort 71-21-22

Worked till 1:30 PM Rain

Worked

10-20-20

Day

C. E.

INSPECTOR

DATE

SHIFT

REVIEWED BY

Worked

10-22-20

Day

S. B.

C. E.

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL

0-01

INSPECTOR'S
DAILY NARRATIVE

CAUTION

UTC CONTRACT NO.
113-00
113-575067

CONTRACTOR

M. E. D. Bonn

WEATHER

Clear & mild

2 men started dropping ducts on
16th floor with wire mesh for
Kor nicolite.

Worked from 12:30 pm to 3:30 pm

or 3:30 pm

Inspector 10/20/20

5-42

8

C. E.

REVIEWED BY

EXPERIMENTAL

0-02

INSPECTOR'S
DAILY NARRATIVE

CAUTION

CONTRACT NO.

113

CONTRACTOR

M. E. D. Bonn

WEATHER

15	floor	1	plaster	1-labours
14		3		3-
6	machines	310	1	lab

Bar just - and track II come
where dry on N. side 10 ft

Inspector 10/25/20

10/25/20

8

S. B.

C. E.

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Morris & Kline Jones		
Town B			
15	Barjant	2	plants
14		2	
6		2	
Total 8 labels			
10 Floor Tel-Co N. Side			
2 on track II after 4 th to 8 th			
Area complete.			
Inspector	Date	Shift	Reviewed by
W. H. H.	10-26-70	Day	SPB

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Morris & Kline Jones	Cloudy - Rain	
Spraying Barjant 20-21-23			
Inspector	Date	Shift	Reviewed by
W. H. H.	10-23-70	Day	SPB

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Morris & Kline Jones	cloudy	
Spraying Barjant 71-72-73-74			
Inspector	Date	Shift	Reviewed by
W. H. H.	10-27-70	Day	SPB

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Morris & Kline Jones	Cloudy	
Spraying Barjant 71-72-74			
Inspector	Date	Shift	Reviewed by
W. H. H.	10-26-70	Day	SPB

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mano & De Bono

WEATHER

Fair

praying Luperina 71-72-73-74

Inspector

10-29-70

Day

OK

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

115

CONTRACTOR

Mano & De Bono

WEATHER

Spray bar treats 5 Tower B
plus labor 15 16 Flac
2 on 310 2 labors

Inspector

10/29/70

Day

OK

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mano & De Bono

WEATHER

Fair

praying Luperina Ben Jacit
71-72-73-74

Inspector

10-30-70

Day

OK

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

115

CONTRACTOR

Mano & De Bono

WEATHER

2 Plantes a 6 ft Tower B
2 " " 15 } 5 labors
2 " " 16 }
2 on 310 2 labors
Turned up

Inspector

10/29/70

Day

OK

[illegible]

INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR Mans & Ali Bono		
3 Planting of 4 Labans in TIL-6 Area Mark II in Tampung of Touch up on 'Cafco'			
INSPECTOR Chit Morn	DATE 10/27 & 10/28	SHIFT Day (1/36)	REVIEWED BY CVR

DAILY NARRATIVE

CONTRACT NO. <i>113</i>	CONTRACTOR <i>W. H. & R. B. Co.</i>	WEATHER <i>Sunny</i>
<i>Praying Mantis 24-25 26-27</i>		
<i>W. H. & R. B. Co.</i> INSPECTOR	<i>11-2-70</i> DATE	<i>Diary</i> BY
		<i>E. B. Co.</i> REVIEWED BY

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Al. Bros.

WEATHER

Fair

Spraying fumigant 24-25-26-27

Inspector

11-3-20

Day

SP

Reviewed by

EXPERIMENTAL

8-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Al. Bros.

WEATHER

Tower B
11 Hours - Touch up &
wash (T.M.C.)
2 Hours & 16 Hours (over joints)
Using 6 pounds to 5 tubes
(interior also this PM)

Inspector

11/3/20

Day

SP

Reviewed by

DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Al. Bros.

WEATHER

Fair

Spraying fumigant 25-26-27 H

Inspector

11-4-20

Day

SP

Reviewed by

EXPERIMENTAL

8-00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mario & Al. Bros.

WEATHER

Tower B
178 18 Hour base joints
11 H Tel-Co
6 pounds 4 tubes

Inspector

11/3/20

Day

SP

Reviewed by

EXPERIMENTAL

**INSPECTOR'S
DAILY NARRATIVE**

CONTRACT NO.

CONTRACTORS

WEATHER

CONTRACT NO. 113	CONTRACTOR Miss. E. L. Brown	WEATHER Fair
---------------------	---------------------------------	-----------------

Praying Scorpion 75-26-27 Moos

Inspector Wickliff Date 11-5-70 Shift Day EFB Reviewed by POW

EXPERIMENTAL
D-88

**INSPECTOR'S
DAILY NARRATIVE**

CONTRACT NO.

CONTRACTOR

WEATHER

CONTRACT NO. 113	CONTRACTOR Mario P. Bona
---------------------	-----------------------------

169 178 bar pinto -

Tal Co 11/12 -

4 plates 4 labors

INSPECTOR dmh DATE 11/4/20 SHEET 10 OF 20 REVIEWED BY car

EXPERIMENTAL

**INSPECTOR'S
DAILY NARRATIVE**

CONTRACT NO.

CONTRACTOR

THE FUTURE

CONTRACT NO. 113	CONTRACTOR Maurice J. Dwyer	WEATHER Clear
---------------------	--------------------------------	------------------

Spring 76-77-78

INSPECTOR Wheeler DATE 11-6-70 SHIFT DAY REVIEWED BY CRW

EXPERIMENTAL

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

CONTRACTOR

WEATHER

CONTRACT NO. 113	CONTRACTOR Maris & DiBeno
---------------------	------------------------------

17 18 How ^{Taw} be just

11 Home posted Til Co Amer

5 platan 6 Calamus

W. H. H. H. 11/5/78 KC St PC
MARPLETON DA VE SLEPT HAZEN NY

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Al Bono	Tower B	
11 H: Til-Co Mark II			
18 & 19 H: bar joints			
8 planks & 12 labor			
Inspector	11/9/70	Day	Off

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Al Bono	Tower B	
11 H: Til-Co Mark II			
12 " " " "			
18 & 19 H: bar joints			
10 planks & labor			
Inspector	11/10/70	Day	Off

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Al Bono	Tower B	
① Mark II overpay Til-Co			
& Touch up some & clean			
2 Planks & labor			
② Hub Wanding will be sold Monday			
to pull out all stops out			
partially final prepending			
Inspector	11/17/70	Day	Off

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Al Bono	Tower B	
Spraying piping 25-70			
Inspector	11-9-70	Day	Off

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & Li Bros

WEATHER

4 m. 11 ft. (plant in
bar parts)
4 plants in bar parts
18 & 19 ft

Inspector
[Signature]

DATE

SHIFT

REVIEWED BY

11/11/20 2007 [Signature]

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & Li Bros

WEATHER

Spraying 75-20 ft from [Signature]

Inspector
[Signature]

DATE

SHIFT

REVIEWED BY

11-10-20 2007 [Signature]

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & Li Bros

WEATHER

29 ft
26 ft
20 "
21 "
310 ft
12 ft til-6

Note Til Co. 11 ft available PM WED.
for inspection.

Inspector
[Signature]

DATE

SHIFT

REVIEWED BY

11/14/20 [Signature]

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & Li Bros

WEATHER

Spraying 75-20 ft from [Signature]

Inspector
[Signature]

DATE

SHIFT

REVIEWED BY

11-11-20 2007 [Signature]

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mauro & R. Bone	Tanner "B"	
Bar forest on 19 - 2 flobster			
20 " "			
24 " "			
25 " "			
T.M.-G. 10 ft - 2 flobster patch			
around phosor			
Using Ten Labanet			
Inspector	11/13/70	Day	8:30 AM
REVIEWED BY			

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mauro & R. Bone	Rain/Cloudy	
Spraying C. f. flobster 25-28 ft.			
Inspector	11-12-70	Day	8:30 AM
REVIEWED BY			

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mauro & R. Bone	Foggy	
Spraying C. f. flobster 25-26-28-29			
Inspector	11/13/70	Day	8:30 AM
REVIEWED BY			

EXPERIMENTAL 8-88		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mauro & R. Bone	Rain	
Spraying flobster on Bar forest & Cor. Labanet 25-26-27-28			
Inspector	11-13-70	Day	8:30 AM
REVIEWED BY			

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Morris F. DeBore WEATHER Fair

Praying for good rain 79-80 ft.

Inspector 11-18-20 Day 8th Over

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Morris F. DeBore WEATHER Fair

Praying for good rain 79 ft.

Inspector 11-16-20 Day 8th Over

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Morris F. DeBore WEATHER Cloudy/fair

Praying 79-80 ft.

Inspector 11-19-20 Day 8th Over

EXPERIMENTAL
8-68

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR Morris F. DeBore WEATHER Fair

Praying for good rain 78-80

Inspector 11-17-20 Day 8th Over

E-88

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mann & Eli Bort

WEATHER

Tues 10/9/70

4 Plaster Tl-Cs
 2 floor
 284 line
 1st labor

INSPECTOR

DATE

SHIFT

REVIEWED BY

W. H. H. 11/21/70 Day 88 car

EXPERIMENTAL
E-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mann & Eli Bort

WEATHER

Sun

spraying, spraying 8 ft.
 touch-up on 11 floor

INSPECTOR

DATE

SHIFT

REVIEWED BY

W. H. H. 11-20-70 Day 88 car

EXPERIMENTAL
E-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mann & Eli Bort

WEATHER

Sun

spraying 8 ft Bar grates
 11 ft completed touch-up & Patch

INSPECTOR

DATE

SHIFT

REVIEWED BY

W. H. H. 11-23-70 Day 88 car

EXPERIMENTAL
E-88INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

Mann & Eli Bort

WEATHER

Tues 10/9/70

284-76 floor Bar grates &
 mark II 10 floor
 8 plaster 8 labor

INSPECTOR

DATE

SHIFT

REVIEWED BY

W. H. H. 11/20/70 Day 88 car

EXPERIMENTAL 0.00

DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 25° High Windy

James B

To Cold for Capco & on 11/25 water pipe break.

Inspector: [Signature] DATE: 11/24/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 10 miles

29 ft 22 floor 24 floor

4 10 12 tel to Area

12 men. for jobs.

Inspector: [Signature] DATE: 11/24/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 10 miles

29 ft 22 floor 24 floor

4 10 12 tel to Area

12 men. for jobs.

Inspector: [Signature] DATE: 11/24/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 10 miles

To Cold for Capco & on 11/25 water pipe break.

Inspector: [Signature] DATE: 11/25/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 10 miles

To Cold for Capco & on 11/25 water pipe break.

Inspector: [Signature] DATE: 11/25/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113

CONTRACTOR Mario & Al. Boer

WEATHER 10 miles

To Cold for Capco & on 11/25 water pipe break.

Inspector: [Signature] DATE: 11/25/70 SHIFT: Day REVIEWED BY: [Signature]

EXPERIMENTAL 0.00		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Eli Bono	Fair	
<p>Work on the concrete. Water on & off all day.</p>			
<p>11/28/20 11-30-20 Day 80° 60°</p>			

EXPERIMENTAL 0.00		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Eli Bono	Fair	
<p>29-22-23 24 10 & 12 12 plants 10 labels for pots & Tel-Co</p>			
<p>11/27/20 11-27-20 Day 80° 60°</p>			

EXPERIMENTAL 0.00		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Eli Bono	Fair	
<p>Started & stopped coffee chue to cut off in water. 29 floor; 24 floor. 10 & 12 floors</p>			
<p>11/30/20 11-30-20 Day 80° 60°</p>			

EXPERIMENTAL 0.00		INSPECTOR'S DAILY NARRATIVE	
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Eli Bono	Fair	
<p>Work. No water</p>			
<p>11/27/20 11-27-20 Day 80° 60°</p>			

EXPERIMENTAL 8-68		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR MARIO & DI BONO		WEATHER FAIR		
TOWER 'B'					
FURNISHED AND INSTALLED SPRAYON					
FIRE PROOFING ON BAR JOISTS AND CORE					
COLUMNS ON FLOORS 24, 25, & 29.					
SPRAYED CAPECO SEALER ON THE					
10 TH FLOOR.					
<div style="display: flex; justify-content: space-between;"> <div> <i>Tom [Signature]</i> INSPECTOR </div> <div> 12/2/70 DATE </div> <div> <i>[Signature]</i> SHIFT </div> <div> <i>Ch</i> REVIEWED BY </div> </div>					

EXPERIMENTAL 8-68		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR Mario & Di Bono		WEATHER		
24-25-29 floors					
in Capeco					
the protection of cables.					
<div style="display: flex; justify-content: space-between;"> <div> <i>[Signature]</i> INSPECTOR </div> <div> 12/3/70 DATE </div> <div> <i>[Signature]</i> SHIFT </div> <div> <i>Ch</i> REVIEWED BY </div> </div>					

EXPERIMENTAL 8-68		INSPECTOR'S DAILY NARRATIVE		WEATHER	
CONTRACT NO. 113	CONTRACTOR Mario & Di Bono		WEATHER		
10 ft - Touch up around					
particular.					
11 ft - Nail it					
18 ft - Capeco					
8 ft - Protection 6 cables					
<div style="display: flex; justify-content: space-between;"> <div> <i>[Signature]</i> INSPECTOR </div> <div> 11/6/70 DATE </div> <div> <i>[Signature]</i> SHIFT </div> <div> <i>Ch</i> REVIEWED BY </div> </div>					

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Marro & McRae	Tower B	
<p>NOTE: Held up - no water -</p> <p>ED. BOLAND. Bring in Tel-Co Rep in</p> <p>12/3/70 10 & 12 floors Mark II</p> <p>Complete W up & over</p> <p>Call on 12 floor - they</p> <p>went up for so they could go.</p> <p>12/7/70</p>			
INSPECTOR	DATE	SHIFT	REVIEWED BY
W. K. H. G. H.	12-7-70	DAY	OK

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Marro & McRae	Fair	
<p>Work on the Constant Tower A</p> <p>Not done - for Tower the people</p> <p>Testroom to join the room. Temp. station</p> <p>rough. Stop. Link -</p>			
INSPECTOR	DATE	SHIFT	REVIEWED BY
W. K. H. G. H.	12-4-70	DAY	OK

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Marro & McRae	Fair	
<p>3 from 1 Machine. Patching 10 floor 4 PM</p> <p>10 PM - Temp. data from 9/10/70 & 11/20/70</p> <p>12-15 - Through #3 stairway</p> <p>12-15 - 1st problem. floor cleaned up -</p>			
INSPECTOR	DATE	SHIFT	REVIEWED BY
W. K. H. G. H.	12-9-70	DAY	OK

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Marro & McRae	Fair	
<p>Very little work done due</p> <p>to cold & slippery</p> <p>weather. Minimal</p> <p>cleanup.</p>			
INSPECTOR	DATE	SHIFT	REVIEWED BY
W. K. H. G. H.	12/4/70	DAY	OK

EXPERIMENTAL
8.00INSPECTOR'S
DAILY NARRATIVE

SUN 12/11/70

CONTRACT NO.
113CONTRACTOR
MARIO & DI BONOWEATHER
CLOUDY

TOWER A

ONE PLASTERER AND ONE LABORER.
SPRAY-ON FIRE PROOFING ON CORE
STEEL IN ELEVATOR BANK 'B'. WORKING
ON P.E. #33, 34 & 35. THIS WORK IS
75% COMPLETE.

Inspector
Lou S. SweeneyDATE
12/11/70SHIFT
5-8:30BY
JLSREVIEWED BY
CAREXPERIMENTAL
8.00INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
MARIO & DI BONOWEATHER
FAIR

Run 2 Mechanics Patching 12 floor

4 PM - 10 PM - 12 fl completed Patching

Equipment to 13 floor - to continue
patchingInspector
W. J. SweeneyDATE
12-10-70SHIFT
7:00BY
JLSREVIEWED BY
CAREXPERIMENTAL
8.00

VIP-22

INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
MARIO & DI BONOWEATHER
TOWER B

30-27 floor Cops
8 plants & tubs -

Inspector
W. J. SweeneyDATE
12/11/70SHIFT
8:00BY
JLSREVIEWED BY
CAREXPERIMENTAL
8.00INSPECTOR'S
DAILY NARRATIVECONTRACT NO.
113CONTRACTOR
MARIO & DI BONOWEATHER
FAIR

TOWER H

ONE PLASTERER AND ONE LABORER.
SPRAY-ON FIRE PROOFING IN ELEVATOR
BANK 'B'. P.E. CABS #33, 34 & 35.
CONTRACTOR IS SPRAYING ONE HATCH
AT A TIME.

Inspector
Lou S. SweeneyDATE
12/10/70SHIFT
5-8:30BY
JLSREVIEWED BY
CAR

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

MARIO & DI BONO

WEATHER

COLD-RAIN

TOWER 'B'

SPRAY-ON FIRE PROOFING ON BARS
DISCS AND CORE COLUMNS ON
THE 2ND AND 4TH FLOORS.

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

MARIO & DI BONO

WEATHER

SUNNY/COLD

TOWER 'A'

ONE PLASTERER AND ONE PAINTER
SPRAY-ON FIRE PROOFING ON COR STEEL
IN ELEVATOR BANK 'B' P.E. CARS #
33, 34 & 35. WORK IN THESE HATCHES
IS 85% COMPLETE.

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
0-00

VIP-22

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

MARIO & DI BONO

WEATHER

RAIN & COLD

TOWER 'A'

SPRAYED CAPECO SEALER ON
SPRAY-ON FIRE PROOFING IN ELEV.
BANK 'B' P.E. CARS 33, 34 & 35.
WORK IN THESE HATCHES ARE
90% COMPLETE.

INSPECTOR

DATE

SHIFT

REVIEWED BY

EXPERIMENTAL
0-00INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.

113

CONTRACTOR

MARIO & DI BONO

WEATHER

SUNNY & COLD

TOWER 'A'

APPLICATION OF CAPECO SEALER
IN ELEVATOR BANK 'B' P.E. CARS
33, 34 & 35. WORK IN THESE
IS 85% COMPLETE.

INSPECTOR

DATE

SHIFT

REVIEWED BY

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Di Bono	Tame B	
30, 27, 26 floors - bar joints 8 joints Cape plastic & labor.			
<p>Inspector: <i>[Signature]</i> Date: 12/9/70 Day: 8 Shift: 1 Reviewer: <i>[Signature]</i></p>			

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	MARIO / DI BONO	cloudy - cold.	
TOWER 'B'			
SPRAY-ON FIRE PROOFING ON BAR JOISTS AND CORE STRUCTURAL STEEL ON THE 28 TH AND 29 TH FLOORS.			
<p>Inspector: <i>[Signature]</i> Date: 12/10/70 Shift: 8-12 Reviewer: <i>[Signature]</i></p>			

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	Mario & Di Bono	Tame B	
30 - 27 & 26 floors - Cape spray in bar joints. Air plastic 5 labor.			
<p>Inspector: <i>[Signature]</i> Date: 12/10/70 Day: 8 Shift: 1 Reviewer: <i>[Signature]</i></p>			

INSPECTOR'S DAILY NARRATIVE			
CONTRACT NO.	CONTRACTOR	WEATHER	
113	MARIO / DI BONO	cloudy - cold.	
TOWER 'A'			
APPLIED CAPECO SEALER TO SPRAY-ON FIRE PROOFING IN ELEVATOR SHAFTS FLOORS 32, 34 & 35. WORK IN THESE AREAS IS 85% COMPLETE.			
<p>Inspector: <i>[Signature]</i> Date: 12/10/70 Shift: 8-12 Reviewer: <i>[Signature]</i></p>			

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. CONTRACTOR WEATHER
113 MARIO & DI BONO COLD-SNOW

ER. A.
EXPOSE BANK B - CONTRACTOR
PAVING DOWN HATCHES 33, 34
35 - USING A ONE CAR OPERATION
TRAY TO THE THREE CAR
RATION PREVIOUSLY DISCUSSED
TACC WORK IN BANK B IS 90% COMPLETE
VATOR BANK A - CONTRACTOR IS
Y- FIRE PROOFING IN RE. CARS 28, 29, 30

12/22/70 8-430 JBY CAR
DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. CONTRACTOR WEATHER
113 MARIO & DI BONO COLD

BANK B - TOWER A
MARIO & DI BONO
WEEK APPLICATION OF CAFECO
LER ON SPRAY-ON FIRE PROOFING
RE. CARS 33, 34 & 35

12/18/70 8-430 JBY CAR
DATE SHIFT REVIEWED BY

EXPERIMENTAL
8-88

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. CONTRACTOR WEATHER
113 MARIO & DI BONO COLD-SNOW

TOWER B

NO WORK - CND WEATHER

12/22/70 8-430 JBY CAR
DATE SHIFT REVIEWED BY

EXPERIMENTAL
8-88

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. CONTRACTOR WEATHER
113 MARIO & DI BONO COLD

TOWER B

SPRAY-ON FIRE PROOFING ON BAR
DUISSE AND CORE COLUMNS ON
THE 28TH AND 40TH FLOORS

12/18/70 8-430 JBY CAR
DATE SHIFT REVIEWED BY

VENTAL
O O O

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR MARIO DI BONO WEATHER COLD-SUNNY

TOWER B.

NOT WORKING - COLD WEATHER

Inspector 12/29/70 8:00 PM C.A. SMITH

VENTAL
O O O

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR MARIO DI BONO WEATHER COLD-SNOW

TOWER B.

SPRAY-ON FIRE PROOFING OF BAR JOISTS AND CORE COLUMNS ON THE 31ST AND 40TH FLOORS.

Inspector 12/29/70 8:00 PM C.A. SMITH

EXPERIMENTAL
O O O

YIP-22 INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR MARIO DI BONO WEATHER COLD-SUNNY

TOWER A.

BANK A' SPRAY-ON FIRE PROOFING IN PE. CARS # 24, 25 & 26 - 50% COMPLETE.

BANK B' CLEANING IN P.E. CARS 33, 34 & 35. 90% COMPLETE.

Inspector 12/29/70 8:00 PM C.A. SMITH

EXPERIMENTAL
O O O

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO. 113 CONTRACTOR MARIO DI BONO WEATHER COLD-SNOW

TOWER A.

ELEVATOR BANK A' - SPRAY-ON FIRE-PROOFING IN PE. CARS 24, 25 & 26

ELEVATOR BANK B. CLEANING OF DEBRIS IN PE. CARS 33, 34 & 35.

Inspector 12/29/70 8:00 PM C.A. SMITH

INSPECTOR'S
DAILY NARRATIVE

CONTRACTOR
MARIO & DI BONO

WEATHER
C.C.D.

'A'
PR BANK 'A' - SPARK ON FIRE -
IN MATCHES # 24, 25 & 26
'B' BANK 'B' - CLEANING IN
33, 34 & 35.

'B' NO WORK - COLD WEATHER

12/28/70 R.F. 22 EBY CEN
DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACTOR
MARIO & DI BONO

WEATHER
COLD - SUNNY

'A'
SPARK-ON FIRE PROOFING
CLEANING

'B'
NOT WORKING - COLD WEATHER

12/29/70 R.F. 22 EBY CEN
DATE SHIFT REVIEWED BY

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
Mario & Ali Bono

WEATHER
TOWER B

5 Plots 5 Kabas in
bar front of 169' H.
2 plots in 332 H.
1 " " 310 2 Kabas

Worked till 6 PM

12/31/70 R.F. 22 EBY CEN
DATE SHIFT REVIEWED BY

EXPERIMENTAL
8.00

INSPECTOR'S
DAILY NARRATIVE

CONTRACT NO.
113

CONTRACTOR
MARIO & DI BONO

WEATHER
COLD

TOWER 'A'
BANK 'A' SPRAYING FIRE PROOFING
BANK 'B' CLEANING

TOWER 'B'
NOT WORKING - COLD WEATHER

12/31/70 R.F. 22 EBY CEN
DATE SHIFT REVIEWED BY

10-10
DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR MARIO & DI BONO	WEATHER SUNNY & COLD
TOWER A		
ELEVATOR BANK B - VACUUM CLEANING WITH A THREE CAR OPERATION.		
TOWER 'B' NOT WORKING - COLD WEATHER		
<i>Joe Gaudin</i> 1/6/71 8-9:30 <i>Joe</i> <small>INSPECTOR DATE SHIFT REVIEWED BY</small>		

EXPERIMENTAL 0-00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR MARIO & DI BONO	WEATHER PARTLY CLOUDY
TOWER A		
ELEVATOR BANK A - CLEANING OF FIRE EXTINGUISHING MATERIAL FROM HATCHES 24, 25 & 26.		
TOWER B		
SPRAY-IN FIRE FIGHTING IN BAR DIST. AND CORR. COLUMNS ON THE 32 ND AND 40 TH FLOORS.		
<i>Joe Gaudin</i> 1/5/71 8-9:30 <i>Joe</i> <small>INSPECTOR DATE SHIFT REVIEWED BY</small>		

10-10

Contract No. 113	Contractor MARIO & DI BONO	Weather SUNNY & COLD
TOWER A		
ELEVATOR BANK B - VACUUM CLEANING THREE CAR OPERATION IN HATCHES 33, 34 & 35.		
<i>Joe Gaudin</i> 1/7/71 8-9:30 <i>Joe</i> <small>Inspector Date Shift Reviewed By</small>		

EXPERIMENTAL 0-00

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. 113	CONTRACTOR MARIO & DI BONO	WEATHER RAIN
TOWER A		
ELEVATOR BANK A & B - CLEANING OPERATION TAKING PLACE IN HATCHES 24, 25, 26, 33 34, & 35. CONTRARY TO A PREVIOUS AGREEMENT WITH TREC THESE HATCHES ARE BEING CLEANED WITH A ONE CAR AT A TIME OPERATION INSTEAD OF THREE CARS. <i>SINCE JAN. 15/71</i> <i>F. GORDON</i> <i>RE REPORTS THAT WILL HAVE "2 CAR</i> <i>OPERATION" STARTING 1/6/71</i> <i>Joe Gaudin</i> 1/4/71 8-9:30 <i>Joe</i> <small>INSPECTOR DATE SHIFT REVIEWED BY</small>		

Contract No.	113	Contractor	Mario & Di Bono	Weather	
Cleaning shafts of Bank "B" from 9 floor down.					
Tower "B"					
Inspector: [Signature] Date: 1/11/71 Shift: Day Reviewed by: [Signature]					

Contract No.	113	Contractor	MARIO & DI BONO	Weather	FAIR & COLD
TOWER "B"					
FURNISHED AND INSTALLED SPRAY ON FIRE PROOFING ON BAR TRIS AND LEG COLUMNS ON THE 31 ST FLOOR.					
Inspector: [Signature] Date: 1/12/71 Shift: 8-520 Reviewed by: [Signature]					

INSPECTOR'S DAILY NARRATIVE					
Contract No.	113	Contractor	MARIO & DI BONO	Weather	COLD
TOWER "A"					
ELEVATOR BANK "B" - CLEANING IN CARS 33, 34 & 35 - 3 CAR OPERATION. THESE HATCHES SHOULD BE COMPLETED BY 1/15/71.					
TOWER "B"					
NOT WORKING - COLD WEATHER					
Inspector: [Signature] Date: 1/10/71 Shift: 8-520 Reviewed by: [Signature]					

INSPECTOR'S DAILY NARRATIVE					
Contract No.	113	Contractor	MARIO & DI BONO	Weather	FAIR
TOWER "A"					
ELEVATOR BANK "B" - CLEANING - 3 CAR OPERATION					
TOWER "B" - NOT WORKING - NO WATER					
Inspector: [Signature] Date: 1/11/71 Shift: 8-520 Reviewed by: [Signature]					

Contract No.	113	Contractor	Mario & DiBono	Weather	
Tuck - Patch work Harry beams 310 to 332 level					
<div style="display: flex; justify-content: space-between;"> <div>Inspector <i>[Signature]</i></div> <div>Date <i>1/13/71</i></div> <div>Shift <i>Day</i></div> <div>Reviewed by <i>[Signature]</i></div> </div>					

<small>3003 10-70</small>				INSPECTOR'S DAILY NARRATIVE	
Contract No.	113	Contractor	MARIO & DI BONO	Weather	61.0.
TOWER A'					
ELEVATOR BANK A - VACUUM CLEANING					
3 CAR OPERATION.					
ELEVATOR BANK B' - CARS - 33, 34 & 35.					
INSPECTED SHAFTS THIS DATE & FOUND ACCEPTABLE. TRAC. TURNED THESE SHAFTS OVER TO OTIS AT 12 ⁰⁰ NOON.					
<div style="display: flex; justify-content: space-between;"> <div>Inspector <i>[Signature]</i></div> <div>Date <i>1/13/71</i></div> <div>Shift <i>8-4³⁰</i></div> <div>Reviewed by <i>[Signature]</i></div> </div>					

Contract No.	113	Contractor	Mario & DiBono	Weather	
Cleaning Shaft Bank B & A					
Subject truck up on Tenant area floors due to duct installation will start Friday or Saturday when trades will Met on floor.					
<div style="display: flex; justify-content: space-between;"> <div>Inspector <i>[Signature]</i></div> <div>Date <i>1/14/71</i></div> <div>Shift <i>Day</i></div> <div>Reviewed by <i>[Signature]</i></div> </div>					

<small>PA 3033 10-78</small>				INSPECTOR'S DAILY NARRATIVE	
Contract No.	113	Contractor	MARIO & DI BONO	Weather	RAIN
TOWER A'					
ELEVATOR BANK A' - VACUUM CLEANING					
3 CAR OPERATION					
TOWER B' - NOT WORKING					
<div style="display: flex; justify-content: space-between;"> <div>Inspector <i>[Signature]</i></div> <div>Date <i>1/14/71</i></div> <div>Shift <i>8-4³⁰</i></div> <div>Reviewed by <i>[Signature]</i></div> </div>					

10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO & DI BONO	Weather CALI
TOWER 'B'		
SPRAY-ON FIRE PROOFING OF BARE JOISTS AND GUE CORNERS ON FLOORS 26, 31 & 32.		
<p><i>Tom Dunham</i> 1/22/71 8-42 Inspector Date Shift Reviewed by <i>CEW</i></p>		

A 3833
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor Mario & Di Bono	Weather
Tower A		
2 - Mech, 2 Labano Patch 17 Floor Arrowhead Duct Installation		
3 - Labano cleaning shafts Booth A & B		
<p><i>DeHoff</i> 1/18/71 Day Inspector Date Shift Reviewed by <i>CEW</i></p>		

10-70

XIP-22

Contract No. 113	Contractor Mario & Di Bono	Weather
Tower A		
2 on Patch (17 Floor) Cafes disturbed by dust works.		
<p><i>DeHoff</i> 1/22/71 Day Inspector Date Shift Reviewed by <i>CEW</i></p>		

A 3833
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor Mario & Di Bono	Weather
Tower A		
2 Mech - Patch 17 Floor damage		
2 " - cleaning shafts Booth B		
<p><i>DeHoff</i> 1/19/71 Day Inspector Date Shift Reviewed by <i>CEW</i></p>		

Contract No.	113	Contractor	Mario & DiBona	Weather	
2 on 19 ft patch disturbed area					
2 on clean up					
Inspector	1/28/71	Shift	Day	Reviewed by	Car

INSPECTOR'S DAILY NARRATIVE					
Contract No.	113	Contractor	MARIO & DI BONA	Weather	Good
TOWER 'B'					
FURNISHED AND INSTALLED SAFETY					
SEALER CANS CHARGE IN REPAIR AREA					
ON THE 20TH FLOOR.					
Inspector	1/26/71	Shift	8-5:30	Reviewed by	Car

Contract No.	113	Contractor	Mario & DiBona	Weather	
Tower A					
2 on 18 ft patch disturbed area					
Inspector	1/27/71	Shift	Day	Reviewed by	Car

INSPECTOR'S DAILY NARRATIVE					
Contract No.	113	Contractor	Mario & DiBona	Weather	
2 on 18 ft cleaning					
2 on 19 ft patch up disturbed area of these due to duct work.					
Inspector	1/29/71	Shift	Day	Reviewed by	Car

PA 303
10-78

INSPECTOR'S DAILY NARRATIVE

VIP-22

Contract No. <u>6-40712-9</u>	Contractor <u>South</u>	Weather <u>clear sky</u>
<u>UTC 11:3</u>		
<u>2 miles from south worked hours</u>		
<u>over time on exhaust ducts on elev</u>		
<u>294 SW of tower B</u>		
<u>25 ft below of Tishman</u>		
<u>[Signature]</u>	<u>1/29/77</u>	<u>5-9 PM</u>
Inspector	Date	Shift
Reviewed by		

PA 3633
10-70

INSPECTOR'S DAILY NARRATIVE

10-70

Contract No. 113	Contractor ATLAS-PAET MORGAN	Weather CLEAR
TOWER B		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON BAR JOISTS AND CORE COLUMNS AND ON THE 34 TH & 35 TH FLOORS		
Inspector: <i>Don Keady</i> Date: <i>2/25/71</i> Shift: <i>8-PM</i> Reviewed by: <i>CEW</i>		

PA 3633
10-70

INSPECTOR'S DAILY NARRATIVE

10-70

Contract No. 113	Contractor MARCO & DI BONO	Weather RAIN
TOWER H		
ELEVATOR BANK C - FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING IN SHAFTS 39, 40 & 41		
Inspector: <i>Don Keady</i> Date: <i>2/5/71</i> Shift: <i>8-PM</i> Reviewed by: <i>CEW</i>		

10-70

KIP-24

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARCO & DI BONO	Weather CLEAR
TOWER A		
ELEVATOR BANK C - PATCH WORK IN SHAFT 43		
TOWER B		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON BAR JOISTS AND CORE COLUMNS ON THE 34 TH , 35 TH & 36 TH FLOORS		
Inspector: <i>Don Keady</i> Date: <i>2/26/71</i> Shift: <i>8-PM</i> Reviewed by: <i>CEW</i>		

PA 3633
10-70

INSPECTOR'S DAILY NARRATIVE

10-70

Contract No. 113	Contractor MARCO & DI BONO	Weather OLD
TOWER A		
ELEVATOR BANK C - SPRAY-ON FIRE PROOFING IN SHAFTS 39, 40 & 41. 3-CAR OPERATION		
Inspector: <i>Don Keady</i> Date: <i>2/9/71</i> Shift: <i>8-PM</i> Reviewed by: <i>CEW</i>		

3032
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	FAIR
TOWER 'A'		
ELEVATOR BAY C - APPLICATION OF CAFFCO SEALER IN SHAFT 39, 40 & 41.		
TOWER 'B'		
INSTALLATION OF SPRAY-ON FIRE PROOFING ON THE 32 ND FLOOR. OPERATION SHUT DOWN AT 11 ^{AM} BECAUSE OF LOW WATER PRESSURE.		
Inspector	Date	Shift
Joe Guadagnoli	2/18/71	8-0 ⁰⁰
Reviewed by		CAW

1 3032
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	FAIR
TOWER 'A'		
ELEVATOR BAY C - APPLICATION OF CAFFCO SEALER IN SHAFT 39, 40 & 41.		
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE-PROOFING ON BAR JOINTS AND CORE COLUMNS ON THE 32 ND FLOOR.		
Inspector	Date	Shift
Joe Guadagnoli	2/17/71	8-0 ⁰⁰
Reviewed by		CAW

10-70

XIP-28

Contract No.	Contractor	Weather
113	MARIO & DI BONO	
Has gone as far as possible on patching (15th floor) the dust in place on 19th.		
Inspector	Date	Shift
Joe Guadagnoli	2/18/71	Day
Reviewed by		CAW

PA 3032
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
113	MARIO & DI BONO	FAIR
TOWER 'A'		
ELEVATOR BAY C - APPLICATION OF CAFFCO SEALER IN SHAFT 39, 40 & 41.		
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON BAR JOINTS AND CORE COLUMNS ON THE 32 ND FLOOR.		
Inspector	Date	Shift
Joe Guadagnoli	2/18/71	8-0 ⁰⁰
Reviewed by		CAW

Contract No. 113	Contractor MARIO J. DI BONO	Weather GAD
TOWER A.		
ELEVATOR BANK C - SPRAY-ON FIREPROOFING IN SHAFTS 39, 40 & 41.		
TOWER B.		
NOT WORKING - GAD WEATHER		
Inspector <i>Tom Brundage</i>	Date 2/10/71	Shift 5-8 PM Reviewed by <i>John C. [Signature]</i>

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO J. DI BONO	Weather RAIN
TOWER A.		
ELEVATOR BANK C - CLEANING IN SHAFTS 39, 40 & 41 - THREE CAR OPERATION.		
TOWER B.		
FURNISHED AND INSTALLED SPRAY-ON FIREPROOFING ON BRG JOISTS AND CORE COLUMNS ON THE 33 RD FLOOR.		
Inspector <i>Tom Brundage</i>	Date 2/23/71	Shift 5-8 PM Reviewed by <i>John C. [Signature]</i>

XIP-22

Contract No. 113	Contractor MARIO J. DI BONO	Weather CLOUDY
TOWER A.		
ELEVATOR BANK C - SPRAY-ON FIREPROOFING IN SHAFTS 39, 40 & 41.		
TOWER B.		
SPRAY-ON FIREPROOFING OF BRG JOISTS AND CORE COLUMNS ON THE 33 RD FLOOR.		
Inspector <i>Tom Brundage</i>	Date 2/11/71	Shift 5-8 PM Reviewed by <i>John C. [Signature]</i>

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO J. DI BONO	Weather RAIN
TOWER A.		
ELEVATOR BANK C - CLEANING IN SHAFTS 39, 40 & 41 - 3 CAR OPERATION.		
TOWER B.		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON BRG JOISTS AND CORE COLUMNS.		
Inspector <i>Tom Brundage</i>	Date 2/23/71	Shift 5-8 PM Reviewed by <i>John C. [Signature]</i>

Contract No. <u>113</u>	Contractor <u>MARIO D. DI ARNO</u>	Weather <u>CLOUDY</u>
<u>TOWER A.</u>		
<u>ELEVATOR BANK C. CLEANING - 3 CAR</u>		
<u>OPERATION.</u>		
<u>TOWER B.</u>		
<u>FURNISHED AND INSTALLED SEPARATION</u>		
<u>FIRE-PROOFING ON BAR JOINTS AND CORE</u>		
<u>COLUMN ON FLOOR 33, 34 & 36</u>		
<u>Inspector</u> <u>2/29/61</u> <u>8-21-</u> <u>SP</u> <u>Old</u>		
<u>Date</u> <u>Shift</u> <u>Reviewed By</u>		

16-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113.00	Contractor MARIO DI BONO	Weather CLEAR-MILD
TOWER 'A', NO SPRAY ON FIRE PROOFING TODAY 3 LABORERS CLEANING SHAFT # 39		
<i>Ch. Ziegler</i> 3-1-71 8 AM to 4 PM <i>By NPD</i> <small>Inspector Date Shift Reviewed by</small>		

PA 3033
16-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO DI BONO	Weather CLOUDY
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON THE 6TH FLOOR.		
<i>Ch. Ziegler</i> 3/1/71 8-PM <i>By [Signature]</i> <small>Inspector Date Shift Reviewed by</small>		

16-70

HP-22

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO DI BONO	Weather CLOUDY
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON THE 5TH FLOOR AND CARE COULD BE ON THE 37TH FLOOR 3 SPRAYERS AND 2 LABORERS		
<i>Ch. Ziegler</i> 3/1/71 8-PM <i>By [Signature]</i> <small>Inspector Date Shift Reviewed by</small>		

PA 3033
16-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO DI BONO	Weather CLEAR
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE-PROOFING ON THE FOLLOWING FLOORS:		
39TH FLOOR - 3 SPRAYERS AND 2 LABORERS		
6TH FLOOR - 2 SPRAYERS AND 4 LABORERS		
<i>Ch. Ziegler</i> 3/1/71 8-PM <i>By [Signature]</i> <small>Inspector Date Shift Reviewed by</small>		

[illegible]

Contract No.		Inspector's DAILY NARRATIVE		DATE	
113		Contractor MARIO & DI BONO		Weather RAIN	
TOWER A.					
ELEVATOR BANK C - CLEANING & PAINTING SHAFTS 32ND FLOOR.					
TOWER B: FURNISHED AND INSTALLED SPRAY ON FIRE PROOFING ON ROOF JOISTS AND CORE COLUMNS - ON THE 37TH AND 38TH FLOORS.					
Inspector Roy S. [Signature]		Date 3/3/71		Shift B-472	
Reviewed by [Signature]		[Signature]			

Contract No. 113	Contractor MAGN & SONS	Weather Cloudy
TOWER IS		
FURNISHED AND INSTALLED SPAN-ON-TIE BRACKETS ON THE 3RD FLOOR AND MILLER'S TR. SHOCKS ON THE 6TH FLOOR.		
Inspector <i>P. J. ...</i>	Date 3/27/41	Shift C. 8 ⁰⁰ -5 ⁰⁰
Reviewed by <i>Coyne</i>		

[illegible]

Contract No. 113	Contractor MARIO J. DI BONO	Weather Cloudy
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY- ON FIRE PROOFING ON BAR JOISTS AND CORE COLUMNS ON THE FOLLOWING FLOORS:		
39 TH FLOOR. - 3 SPRAYERS 2 LABORERS		
6 TH FLOOR. - 3 SPRAYERS 2 LABORERS		
Inspector <u>Don Quindry</u> Date <u>3/15/71</u> Shift <u>8-PM</u> <u>5/2</u> Reviewed by <u>CRW</u> <u>3/18/71</u>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO J. DI BONO	Weather Cloudy
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE PROOFING ON THE FOLLOWING FLOORS:		
6 TH FLOOR. - 4 SPRAYERS 2 LABORERS		
Inspector <u>Don Quindry</u> Date <u>3/15/71</u> Shift <u>2-PM</u> <u>5/2</u> Reviewed by <u>CRW</u> <u>3/18/71</u>		

10-70

XYP-12

Contract No. 113	Contractor MARIO J. DI BONO	Weather Cloudy
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIREPROOFING ON BAR JOISTS AND CORE COLUMNS ON THE 35 TH , 37 TH / 38 TH FLOORS.		
Inspector <u>Don Quindry</u> Date <u>3/12/71</u> Shift <u>8-PM</u> <u>5/2</u> Reviewed by <u>CRW</u> <u>3/18/71</u>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO J. DI BONO	Weather CLEAR
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY-ON FIRE- PROOFING ON THE 6 TH FLOOR - 4 SPRAYERS AND 2 LABORERS		
Inspector <u>Don Quindry</u> Date <u>3/18/71</u> Shift <u>8-PM</u> <u>5/2</u> Reviewed by <u>CRW</u> <u>3/18/71</u>		

Contract No. 113	Contractor MARIO & DI BONO	Weather Cloudy
TOWER 'B'		
FURNISHED AND INSTALLED SPRAY ON FIRE-PROOFING ON THE FOLLOWING FLOORS:		
4 th FL. 3 SPRAYERS, 2 LABORERS		
6 th FLOOR - 2 SPRAYERS, 1 LABORER		
<i>Joe Pundzyk</i> 3/11/71 8-12:00 <i>Joe Pundzyk</i> Inspector Date Shift Reviewed By		

INSPECTOR'S DAILY NARRATIVE		
Contract No. 113	Contractor MARIO & DI BONO	Weather PARTLY CLOUDY
TOWER 'A'		
ELEVATOR SHAFT C. CLEANING & PATCHING IN SHAFT # 59		
TOWER 'B'		
FURNISHED AND INSTALLED SPRAYED FIRE-PROOFING OF BAR TRUSS AND GRS COLUMNS ON THE 34 th & 35 th FLOORS.		
<i>Joe Pundzyk</i> 3/11/71 8-12:00 <i>Joe Pundzyk</i> Inspector Date Shift Reviewed By		

Contract No. 113	Contractor MARIO & DI BONO	Weather CLEAR
TOWER 'B'		
THE SPRAYERS AND FIVE LABORERS		
FURNISHED AND INSTALLED SPRAYED FIRE-PROOFING ON THE 6 th FLOOR.		
<i>Joe Pundzyk</i> 3/12/71 8-12:00 <i>Joe Pundzyk</i> Inspector Date Shift Reviewed By		

INSPECTOR'S DAILY NARRATIVE		
Contract No. 113	Contractor MARIO & DI BONO	Weather TOWER A
83 ft. Bar grout		
2 Floors & 2 Laborers		
Shrink patch patch work CG/2.		
Rough in 3/31/71		
<i>Joe Pundzyk</i> 3/31/71 Day <i>Joe Pundzyk</i> Inspector Date Shift Reviewed By		

DAILY NARRATIVE

CONTRACT NO. WTC 113.00 JA'S	CONTRACTOR DTC-UNDERHILL	WEATHER CLOUDY
N.E. PLAZA BLDG. PAGE 2 OF 2		
3 rd FL. CEILING APPROX 30% COMPLETE. CONTRACTOR SETTING UP TRIPS.		
2 nd FL.	"	20%
MAIN FL.	"	30%
<i>R. J. J. Inspect</i> 4/5/71 8:45 AM IN REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Inspector MARIO F. NG JR.	Weather THUNDER
4/ spray on 84 ft. low panels. Note: some patch work started on 19 ft & 20 ft approx 75% work stopped.		
<i>M. F. Ng Jr.</i> 4/30/71 IN REVIEWED BY		

XIP-22

DAILY NARRATIVE

CONTRACT NO. WTC 113.00 JA'S	CONTRACTOR DTC-UNDERHILL	WEATHER CLOUDY
N.E. PLAZA BLDG. PAGE 1 OF 2		
PROGRESS REPORT ON SPRAY ON FIREPROOFING		
10 th FL. CEILING - NO SPRAY-ON FIREPROOFING APPLIED TO DATE		
9 th FL.	"	"
8 th FL.	"	APPROX 78% COMPLETE ELEV. BEAMS "C" AND "D" AND OUTSIDE PERIMETER CHANNELS NEED FIREPROOFING.
7 th FL.	"	97% (SAME AS 8 th FL) SOME BEAM JOINTS ARE IN VIB.
6 th FL.	"	98% (SAME AS 8 th FL)
5 th FL.	"	80% CONTRACTOR APPLYING SPRAY ON FIREPROOFING
4 th FL.	"	97% (SAME AS 7 th FL)
(CONTINUED PAGE 2)		
<i>R. J. J. Inspect</i> 4/5/71 8:45 AM IN REVIEWED BY		

INSPECTOR'S DAILY NARRATIVE

CONTRACT NO. WTC 113.00 JA'S	CONTRACTOR DTC-UNDERHILL	WEATHER CLEAR
N.E. PLAZA BLDG.		
Mario DiDona working (spraying) on 3 rd fl. That night men (3 men worked 1/2 day) and water proofing worked flooring & water proofing sub entry entrance. Elevators cleaned floor at elev. 290 of the yesterday's work. The elevators also capped off with paint. pipes and continued chipping the concrete floor at all the work point locations. (However, the contractor was instructed by Pat Wright to chip floor no deeper than 6")		
<i>R. J. J. Inspect</i> 4/9/71 8:45 AM IN REVIEWED BY		

INTEL CORP.'S DAILY NARRATIVE

Contract No. NYC 113.00	Contractor MARIO DI BONO	Weather CLEAR - MILD
SPRAY-ON FLEE PROOFING		
NO WORK T/B THIS CONTRACT UNTIL FURTHER NOTICE		
C. J. Zupling Inspector	4-13-71 Date	B. J. [Signature] Sill Reviewed By

PA 3033
1430

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor ABORTY & SORRANCE	Weather CLEAR
TOWER 'B'		
ONE FORMMAN AND FOUR MECHANICS		
FURNISHED AND INSTALLED THREE-PLY MEMBRANE WATER PROOFING, 90% COMPLETE		
<div style="display: flex; justify-content: space-between; align-items: flex-end;"> <div> <i>For [Signature]</i> Inspector </div> <div> <i>4/2/71</i> Date </div> <div> <i>8:45</i> Shift </div> <div> <i>Shy</i> Reviewed by </div> <div> <i>[Signature]</i> 2071 </div> </div>		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	Contractor	Weather
WTC 113.00	Mario E. D. Bona	Sunny - Mild
Tower "B"		
106 th Floor - spraying bar joists		
NOTE! Contractor is not patching bar joist fireproofing from 44 th floor up - (Lots of small spray machines)		
R. Vucelja	4/27/71	P-4 ²⁰
Inspector	Date	Shift
		Reviewed by
		105/EB

PA 3033
1970

INSPECTOR'S DAILY NARRATIVE

[illegible]

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Contractor	Mario & Ali Bono	Weather	
1/4 Spray on joints on 86 & 88					
83 floor 98% complete					
84 95% Slender holding up					
85 - 95% Complete					
Start Monday on Patch deck					
and 1/2 of locker floor					
Inspector		Date	5/6/74	Shift	Day
				Reviewed by	CS

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Contractor	Mario & Ali Bono	Weather	
4 plates on 84-85 bar					
joints					
Inspector		Date	5/3/74	Shift	Day
				Reviewed by	CS

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Contractor	MARIO & DI BONO	Weather	Clear
TOWER 'A'					
THE SPEAKERS & ONE HARBOR					
FURNISHED & INSTALLED SPEAK-ON					
FIRE EXTINGUISHERS ON EACH SIDE & ONE					
COLUMNS ON EACH SIDE 3" FLOOR - 80% COMPLETE					
Inspector		Date	5/6/74	Shift	Day
				Reviewed by	CS

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Contractor	Mario & Ali Bono	Weather	
84 floor Bar Area					
4" Plaster 2 sides					
Inspector		Date	5/6/74	Shift	Day
				Reviewed by	CS

8-88

DAILY NARRATIVE

CONTRACT NO. WTC 113.00	CONTRACTOR MARIO DI BONO	WEATHER CLEAR
N.E. PLAZA BLDG.		
Continued application of spray-on fireproofing to beams & supports at 8th fl. ceiling level. Also sprayed the beams along the continuation area at the south, west & north sides of the Bldg. 3rd fl. Also removed spray-on fireproofing (by brooming) from the ceiling (conc. area only) of the 8th fl.		

R. J. Nicany Inspector 5/1/71 8 to 4:30 PM Sunday
REVIEWED BY B. A. SMITH

3032
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO DI BONO	Weather CLEAR
TOWER 'B'		
TWO SPRAYERS & ONE HAZARD		
FURNISHED & INSTALLED SPRAY-ON FIRE-PROOFING ON BAR TRUSS & COR. COLS. ON THE 37TH FLOOR 90% COMPLETE.		
Inspector Date Shift Reviewed By		
R. J. Nicany 5/1/71 8-9:30 PM B. A. SMITH		

8-88

XIP-22

DAILY NARRATIVE

CONTRACT NO. WTC 113.00	CONTRACTOR MARIO DI BONO	WEATHER CLOUDY
N.E. PLAZA BLDG.		
Contractor continued application of spray-on fireproofing to beams & supports at 8th fl. ceiling. Also sprayed the beams along the continuation area at the south & north sides of the Bldg. 3rd fl. Also continued removal of spray-on material (by brooming) from ceiling (conc. area only) of the 8th fl.		

R. J. Nicany Inspector 5/2/71 8 to 4:30 PM Sunday
REVIEWED BY B. A. SMITH

PA 3032
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No. 113	Contractor MARIO DI BONO	Weather PARTLY CLOUDY
TOWER 'A'		
BANK 'D' TOWER E. EMBERS 44, 45 & 46		
FURNISHED & INSTALLED SPRAY-ON FIRE-PROOFING ON STRUCTURAL STEEL GIRDERS & H-BEAMS - FLOORS 1-40.		
Inspector Date Shift Reviewed By		
R. J. Nicany 5/1/71 8-9:30 PM B. A. SMITH		

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Inspector	Mario & Ali Bono	Weather	TOWER A
4/89 ft on bar - joint					
Tighten weld -					
18 ft	100%	patch disturbed area of fiber tracks.			
19 ft	95%				
20 ft	100%				
21 ft	100%				
22 ft	50%				
5/17/71 Day					
Inspector		Date		Shift	
Reviewed by					

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Inspector	Mario & Ali Bono	Weather	TOWER A
1/4 on 89 ft - bar joint -					
well with this PM					
22 ft patch disturbed					
Weld.					
5/19/71 Day					
Inspector		Date		Shift	
Reviewed by					

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Inspector	MARIO & D. BONO	Weather	RAIN
TOWER A					
BANK 'D' ZONE I SHAFTS 44 45 46					
INSTALLATION OF SPRAY-ON FIRE PROOFING - FLOOR					
1-40 2 SPACERS					
5/13/71					
Inspector		Date		Shift	
Reviewed by					

PA 3033
10-70

INSPECTOR'S DAILY NARRATIVE

Contract No.	113	Inspector	MARIO & DI BONO	Weather	CLEAR
TOWER A					
FURNISHED & INSTALLED SPRAY-ON FIRE					
PROOFING OF STRUCTURAL STEEL IN ELEVATOR					
BANK A ZONE I SHAFTS 44 45 & 46					
ONE SPACER & ONE LARGER					
5/18/71					
Inspector		Date		Shift	
Reviewed by					

Contract No. 113	Contractor WILKIE & DUBOIS	Weather CLEAR
TRUCK 'H'		
BANK D. ZONE I. SHEETS 44, 45 & 46 FURNISHED & INSTALLED SHARK-ROD FIRE- RESISTANT OF STRUCTURAL STEEL COLUMNS & BEAMS - ONE SPANER & ONE HANGER		
Ken Buckner Inspector	5/18/71 Date	8-920 Bill
80 Reviewed by	80 OK 5/18/71	

Contract No. 113	Contractor MARN & DI BONO	Weather CLEAR
TOWER A:		
BATH A, ZONE II. SHAFTS 54.55 & 56		
BATH D, ZONE II. SHAFTS 54.95 & 96.		
FURNISHED & INSTALLED GAFCA SPRAY-ON FIRE PROOFING OF STRUCTURAL STEEL BEAMS & COLUMNS.		
2 SADDLES & 2 CLAMPERS		
Don Surabjan Inspector	5/17/71 Date	8-972 Shift
		Reviewed By C. J. Smith

PA 3033 10-70			VIP-22 INS DR'S DAILY NARRAT						
Contract No.		Contractor				Weather			
113		MARIO JOLANO				CLEAR			
TOWER 'A'									
BANK A ZONE II SHAFTS 54 55 & 56									
FURNISHED & INSTALLED SPRAY-ON									
FIRE PROOFING OF STRUCTURAL STEEL BEAMS									
& COLUMNS.									
TOTAL WORK FOR - 1 SPRAYER & 1 LABORER.									
Inspector			Date		Shift		Reviewed by		
<i>[Signature]</i>			5/19/71		8-22		<i>[Signature]</i>		

Contract No. 113	Inspector	Conductor	Weather
1 man cleaning 27 ft. tunnel from grates with debris 4 1/2 ft. on bar grates -			
W. H. [Signature] Inspector		J. P. [Signature] Conductor	
[Signature] Inspector		[Signature] Conductor	